

XVII. PRIVREMENA SITUACIJA Br. 024
XVII. Interim payment certificate No. 024

Amount / Iznos: \$

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)		Amount/Cena (USD)	Completed ratio / Procenat završenosti	
1	CONSTRUCTION FEE / Troškovi izvođenja radova	1.127.925.700,00	97,00%	724.407.091,43	771.191.606,32	68,37%	46.784.514,89
1	Architectural Works / Arhitektonski radovi	16.600.314,00	1,43%	7.271.486,80	7.931.187,98	47,78%	659.701,18
2	Substructure Works / Radovi na donjem stroju	209.735.688,00	18,04%	185.495.517,79	191.670.831,34	91,39%	6.175.313,55
3	Superstructure Works / Radovi na gornjem stroju	249.437.955,00	21,45%	142.060.231,27	146.724.352,77	58,82%	4.664.121,50
4	Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak	253.938.256,00	21,84%	180.966.951,26	195.825.194,46	77,12%	14.858.243,20
5	Access Road and Road detour / Pristupni putevi i devijacije	27.374.721,00	2,35%	11.036.158,30	12.202.809,16	44,58%	1.166.650,86
6	Drainage Works / Drenažni radovi	8.971.793,00	0,77%	1.847.593,59	1.892.868,49	21,10%	45.274,90
7	Overhead contact system / Kontaktna mreža	80.679.702,00	6,94%	47.686.737,40	50.991.498,56	63,20%	3.304.761,16
8	Electrical Traction Substation - EVP, PSN, PS / Stabljena postrojenja električne vuče - EVP, PSN, PS	22.273.130,00	1,92%	11.650.565,08	13.135.817,10	58,98%	1.485.252,02
9	Power Supply / Napajanje	26.601.912,00	2,29%	12.838.286,76	14.121.493,75	53,08%	1.283.206,99
10	Signaling System / Signalno-sigurnosni sistemi	116.510.191,00	10,02%	72.918.193,00	78.806.416,30	67,64%	5.888.223,30

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
11	Telecommunication Syetem / Telekomunikacioni sistemi	71.650.868,00	6,16%	31.839.509,60	33.409.342,30	46,63%	1.569.832,70
12	Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije	5.809.444,00	0,50%	1.532.056,60	1.532.056,60	26,37%	0,00
13	Mechanical installations and works / Mašinske instalacije i radovi	2.610.409,00	0,22%	161.513,25	161.513,25	6,19%	0,00
14	Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema	1.371.233,00	0,12%	38.301,70	55.443,30	4,04%	17.141,60
15	Landscaping, planning of platform and environment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine	34.360.084,00	2,95%	17.063.989,03	22.730.780,96	66,15%	5.666.791,93
II	DESIGN FEE / TROŠKOVI PROJEKTOVANJA	34.884.300,00	3,00%	29.128.390,00	29.128.390,00	83,50%	0,00
1	Design Fee (PGD) / Troškovi projektovanja (PGD)	17.442.150,00	1,50%	17.442.150,00	17.442.150,00	100,00%	0,00
2	Design Fee (PZI) / Troškovi projektovanja (PZI)	17.442.150,00	1,50%	11.686.240,00	11.686.240,00	67,00%	0,00
TOTAL/UKUPNO		1.162.810.000,00	100,00%	753.535.481,43	800.319.996,32	68,83%	46.784.514,89

Note: 1. Additional payments under Contract are not included in this Table of Price and shall be paid separately according to Contract.

2. The payment for each unit shall be paid duly completion of that unit.

3. Advance payment are not included in this Table of Price as defined in the Annex 1.

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum :

25.12.2025.

Amount approved By Supervisor /
Potpis odgovornog nadzornog organa:

Date/Datum :

25.12.2025.

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica - Državna granica (Kelebia)

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji			
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
A	Architectural design of reconstruction and adaptation of the station building, including landscaping in Novi Sad railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Novi Sad													
2	Earth, concrete, reinforcement, masonry works / Zemljani radovi, beton, armirani beton, i zidarski radovi.	Completion of earth, concrete, reinforcement, masonry works / Završetak zemljanih radova, beton, armirani beton, i zidarskih radova.	1	182.368	182.368		0.90	164.131.20		0.92	167.778.56		0.02	3.647.36
C	Architectural design of construction and reconstruction of building for electrical traction substation – ETS Novi Sad / Projekat arhitekture izgradnje i rekonstrukcije zgrade elekrovučne podstanice - ETP Novi Sad													
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	170.952	170.952		0.80	136.761.60		0.90	153.856.80		0.10	17.095.20
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	64.245	64.245		0.15	9.636.75		0.22	14.133.90		0.07	4.497.15
D	Architectural design of extension and reconstruction of building for electrical engineering operations – OCL section Novi Sad / Projekat arhitekture dogradnje i rekonstrukcije zgrade ETP deonice Kontaktne Mreže u Novom Sadu													
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	63.448	63.448		0.27	17.130.96		0.30	19.034.40		0.03	1.903.44
E	Architectural design of subway and canopy in technical passenger station (TPS) Novi Sad / Projekat arhitekture pothodnika i nadstrešnica u TPS Novi Sad													
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	22.367	22.367		0.65	14.538.55		0.75	16.775.25		0.10	2.236.70

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current (IPC / Izvedeni radovi po ovoj Privremenoj situaciji)	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	60.865	60.865	0.65	39.562,25	0.75	45.648,75	0.10	6.086,50
H	Architectural design of building for signalling and telecommunications with movements inspector in Rumenka location, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpavnikom u službenom mestu Rumenka sa spoljnim uređenjem										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	159.576	159.576	0.75	119.682,00	0.85	135.639,60	0.10	15.957,60
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	115.879	115.879	0.19	22.017,01	0.27	31.287,33	0.08	9.270,32
N	Architectural design of building for signalling and telecommunications with movements inspector in Stepanovčevo stopping place, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpavnikom u stajalištu Stepanovčevo sa spoljnim uređenjem										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	174.137	174.137	0.55	95.775,35	0.68	118.413,16	0.13	22.637,81
Q	Architectural design reconstruction and extension of building for signalling and telecommunications with movements inspector in Zmajevo railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK sa otpavnikom u željezničkoj stanici Zmajevo										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	137.537	137.537	0.78	107.278,86	0.85	116.906,45	0.07	9.627,59
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	61.560	61.560	0.05	3.078,00	0.28	17.236,80	0.23	14.158,80

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current (IPC / Izvedeni radovi po ovoj Privremenoj situaciji)	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
R	Architectural design of subway and canopy in Zmajevo railway station / Projekat arhitekture podnožnika i nadstrešnica u željezničkoj stanici Zmajevo										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	96.413	96.413	0.65	62.668,45	0.75	72.309,75	0.10	9.641,30
T	Architectural design of station building, including landscaping, in Vrbas railway station / Projekat arhitekture stanične zgrade sa spoljnim uređenjem u željezničkoj stanici Vrbas										
1	Structure works / Radovi na konstrukcijama	Completion of earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak zemljanih radova, beton i armirani beton, zidarskih radova, drvenih konstrukcija, izolacija zgrade	1	271.143	271.143	0.57	154.551,51	0.85	230.471,55	0.28	75.920,04
AA	Architectural design of reconstruction and adaptation of the station building, including landscaping in Bačka Topola railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u željezničkoj stanici Bačka Topola										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	41.980	41.980	0.10	4.198,00	0.20	8.396,00	0.10	4.198,00
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	177.257	177.257	0.16	28.361,12	0.52	92.173,64	0.36	63.812,52
AB	Architectural design of reconstruction and extension of building for signalling and telecommunications in Bačka Topola railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK u željezničkoj stanici Bačka Topola										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	131.940	131.940	0.20	26.388,00	0.48	63.331,20	0.28	36.943,20
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	62.533	62.533	0.00	0,00	0.20	12.506,60	0.20	12.506,60

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current (IPC / Izvedeni radovi po ovoj Privremenoj situaciji)	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AD	Architectural design of building for sectioning point with neutral line – SPN Bačka Topola / Projekat arhitekture postrojenja za sekcionisanje neutralnim vodom – PSN Bačka Topola										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	1.417	1.417	0.53	751.01	0.87	1.232.79	0.34	481.78
AF	Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Žednik railway station / Projekat arhitekture rekonstrukcije i sanacije fasade stanišne zgrade sa spoljnim uređenjem u železničkoj stanici Žednik										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	147.317	147.317	0.70	103.121.90	0.80	117.853.60	0.10	14.731.70
AG	Architectural design of reconstruction and extension of building for signalling and telecommunications with movements Inspector in Žednik railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK sa otpravnikom u železničkoj stanici Žednik										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	131.244	131.244	0.70	91.870.80	0.74	97.120.56	0.04	5.249.76
AI	Architectural design of building for sectioning point – SP Žednik / Projekat arhitekture postrojenja za sekcionisanje – PS Žednik										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	34.903	34.903	0.00	0.00	0.15	5.235.45	0.15	5.235.45

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current (IPC / Izvedeni radovi po ovoj Privremenoj situaciji)	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AK	Architectural design of reconstruction and extension of building for signalling and telecommunications with movements inspector in Naumovićevo railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK sa otpisnikom u železničkoj stanici Naumovićevo											
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	154.642	154.642	0.19	29.381.98	0.27	41.753.34	0.08	12.371.36	
AM	Architectural design of reconstruction and adaptation of the station building, including landscaping in Subotica railway station / Projekat rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Subotica putnička											
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	1.817.118	1.817.118	0.47	854.045.46	0.56	1.017.586.08	0.09	163.540.62	
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	1.854.202	1.854.202	0.30	556.260.60	0.37	686.054.74	0.07	129.794.14	
AN	Architectural design of adaptation and extension of building for signalling and telecommunications in Subotica passenger railway station / Projekat arhitekture adaptacije i dogradnje zgrade za SS i TK u železničkoj stanici Subotica putnička											
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	138.745	138.745	0.33	45.785.85	0.36	49.948.20	0.03	4.162.35	
AR	Architectural design of building for electrical engineering operations – OCL section Subotica / Projekat arhitekture zgrade ETP deonice Kontaktne Mreže u Subotici											
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	417.537	417.537	0.61	254.697.57	0.62	258.872.94	0.01	4.175.37	

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
AV	Architectural design of standard building for accommodation of telecommunications equipment, including landscaping / Projekat arhitekture tipске зграде за смештај TK opreme sa spoljnim uređenjem												
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija зграде	1	28.498	28.498	0.40	11.399,20	0.43	12.254,14	0.03	854,94		
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagackih i ostalih dekoraterskih radova na згради	1	298.786	298.786	0.07	20.915,02	0.10	29.878,60	0.03	8.963,58		
Summary / Ukupno (USD)			16.600.314			7.271.486,80			7.931.187,98			659.701,18	

Confirmed by Contractor /
Odgovorni Izvođač radova:


Б-П 411110004120

Date/Datum: 25.12.2023.

Approved By Supervisor /
Nadzorni Organ:

Date/Datum: 25/12/2023.

Иван З. Бабић
Бр. лиценце: 3411 152 22



Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebia)

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebia)

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Deonica otvorene pruge Novi Sad - Rumenka (km 77+411.09 - km 83+278.60)										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	149.064	149.064	0.90	134.157.60	1.00	149.064.00	0.10	14.906.40
2	Removal ballast / Uklanjanje zaslora	Completion of works / Završetak radova	1	298.000	298.000	0.58	172.840.00	0.61	181.780.00	0.03	8.940.00
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	467.825	935.650	1.86	870.154.50	1.87	874.832.75	0.01	4.678.25
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.026.770	2.053.540	1.54	1.581.225.80	1.67	1.714.705.90	0.13	133.480.10
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	5.528.325	11.056.650	1.76	9.729.852.00	1.82	10.061.551.50	0.06	331.699.50
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	404.795	809.590	1.49	603.144.55	1.61	651.719.95	0.12	48.575.40
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	623.195	1.246.390	1.58	984.648.10	1.63	1.015.807.85	0.05	31.159.75
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	969.630	1.939.260	1.52	1.473.837.60	1.65	1.599.889.50	0.13	126.051.90
9	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.031.820	2.063.640	1.43	1.475.502.60	1.57	1.619.957.40	0.14	144.454.80
11	Dewatering / Odvođenje vode	Completion of works / Završetak radova	1	438.956	438.956	0.55	241.425.80	0.89	390.670.84	0.34	149.245.04

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	Open track section Rumenka-Kisač (km 84+651.09 - km 89+881.88) / Deonica otvorene pruge Rumenka - Kisač (km 84+651.09 - km 89+881.88)										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	284.790	569.580	1.96	558.188,40	2.00	569.580,00	0.04	11.391,60
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.059.045	2.118.090	1.95	2.065.137,75	2.00	2.118.090,00	0.05	52.952,25
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	402.110	804.220	1.90	764.009,00	2.00	804.220,00	0.10	40.211,00
11	Slope topsoiling / Humuziranje kosina	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	4.129	8.258	1.90	7.845,10	2.00	8.258,00	0.10	412,90
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	60.832	121.664	1.80	109.497,60	1.90	115.580,80	0.10	6.083,20
E	Kisač station (km 89+881.88 - km 91+174.14) / Stanica Kisač (km 89+881.88 - km 91+174.14)										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	68.735	137.470	1.89	129.909,15	2.00	137.470,00	0.11	7.560,85
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	54.320	108.640	1.20	65.184,00	2.00	108.640,00	0.80	43.456,00
11	Slope topsoiling / Humuziranje kosina	Completion of works / Završetak radova	1	1.045	1.045	0.00	0,00	1.00	1.045,00	1.00	1.045,00
12	Dewatering / Odvođenje vode	Completion of works / Završetak radova	1	90.499	90.499	0.88	79.639,12	0.95	85.974,05	0.07	6.334,93
F	Open track section Kisač-Štepanovićevo (km 91+174.14 - km 96+904.10) / Deonica otvorene pruge Kisač-Štepanovićevo (km 91+174.14 - km 96+904.10)										
11	Slope topsoiling / Humuziranje kosina	Completion of works / Završetak radova	1	10.909	10.909	0.80	8.727,20	1.00	10.909,00	0.20	2.181,80
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	118.030	236.060	1.27	149.898,10	1.47	173.504,10	0.20	23.606,00

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
G	Stepanovićevo station (km 96+904.10 - km 97+769.04) / Stepanovićevo (km 96+904.10 - km 97+769.04)										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	10.353	10.353	0,81	8.385,93	1,00	10.353,00	0,19	1.967,07
2	Removal ballast / Uklanjanje zastora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	17.025	34.050	1,87	31.836,75	2,00	34.050,00	0,13	2.213,25
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	59.010	118.020	1,70	100.317,00	2,00	118.020,00	0,30	17.703,00
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	54.200	108.400	1,63	88.346,00	2,00	108.400,00	0,37	20.054,00
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	13.670	27.340	1,86	25.426,20	2,00	27.340,00	0,14	1.913,80
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	35.385	70.770	1,61	56.969,85	2,00	70.770,00	0,39	13.800,15
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	37.080	74.160	1,68	62.294,40	2,00	74.160,00	0,32	11.865,60
8	Improvement layer / Sloj ojačanja tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	120.060	240.120	1,61	193.296,60	2,00	240.120,00	0,39	46.823,40
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	92.890	185.780	1,62	150.481,80	2,00	185.780,00	0,38	35.298,20
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	99.310	198.620	1,63	161.875,30	2,00	198.620,00	0,37	36.744,70
11	Slope topsoiling / Humuziranje kosina	Completion of works / Završetak radova	1	833	833	0,00	0,00	1,00	833,00	1,00	833,00
H	Open track section Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67) / Deonica otvorene pruge Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67)										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	229.340	458.680	1,97	451.799,80	1,99	456.386,60	0,02	4.586,80
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	327.625	655.250	1,94	635.592,50	1,96	642.145,00	0,02	6.552,50

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.355.515	2.711.030	1,98	2.683.919,70	1,99	2.697.474,85	0,01	13.555,15
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	132.670	265.340	1,86	246.766,20	1,98	262.686,60	0,12	15.920,40
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	150.480	300.960	1,95	293.436,00	1,98	297.950,40	0,03	4.514,40
9	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	467.725	935.450	1,86	869.968,50	1,98	926.095,50	0,12	56.127,00
10	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	336.540	673.080	1,69	568.752,60	1,98	666.349,20	0,29	97.596,60
11	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	342.305	684.610	1,38	472.380,90	1,98	677.763,90	0,60	205.383,00
12	Slope topsoiling / Humuziranje kosina	Completion of works / Završetak radova	1	6.823	6.823	0,75	5.117,25	0,98	6.686,54	0,23	1.569,29
1	Zmajev station (km 102+189.67 - km 103+382.06) / Stanica Zmajev (km 102+189.67 - km 103+382.06)										
2	Removal ballast / Uklanjanje zastora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	48.440	96.880	1,90	92.036,00	2,00	96.880,00	0,10	4.844,00
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	61.750	123.500	1,62	100.035,00	1,78	109.915,00	0,16	9.880,00
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	108.165	216.330	1,44	155.757,60	1,78	192.533,70	0,34	36.776,10
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	6.270	12.540	1,64	10.282,80	1,87	11.724,90	0,23	1.442,10
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	53.230	106.460	1,39	73.989,70	1,79	95.281,70	0,40	21.292,00

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	64.010	128.020	1.72	110.097.20	1.77	113.297.70	0.05	3.200.50
8	Improvement layer / Sloj ojačanja tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	180.135	360.270	1.38	248.586.30	1.78	320.640.30	0.40	72.054.00
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	140.795	281.590	0.95	133.755.25	1.80	253.431.00	0.85	119.675.75
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	149.965	299.930	0.61	91.478.65	1.72	257.939.80	1.11	166.461.15
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	44.141	88.282	0.24	10.593.84	0.90	39.726.90	0.66	29.133.06
J	Open track section Zmajevci-Vrbas (km 103+382.06 - km 112+861.00) / Deonica otvorene pruge Zmajevci - Vrbas (km 103+382.06 - km 112+861.00)										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	45.529	45.529	0.80	36.423.20	1.00	45.529.00	0.20	9.105.80
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	582.190	1.164.380	1.99	1.158.558.10	2.00	1.164.380.00	0.01	5.821.90
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	425.565	851.130	1.82	774.528.30	1.84	783.039.60	0.02	8.511.30
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	736.620	1.473.240	1.86	1.370.113.20	1.96	1.443.775.20	0.10	73.662.00
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	745.130	1.490.260	0.00	0.00	0.88	655.714.40	0.88	655.714.40
K	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90)										
11	Slope topsoiling / Humuziranje kosina	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	16.258	32.516	1.50	24.387.00	1.80	29.264.40	0.30	4.877.40
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	95.695	191.390	0.90	86.125.50	1.30	124.403.50	0.40	38.278.00

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
L	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas - Vrbas postojeća stanica										
2	Removal ballast / Uklanjanje zaslota	Completion of works / Završetak radova	1	58.712	58.712	0.20	11.742.40	1.00	58.712.00	0.80	46.969.60
3	Foundation Treatment / Obrada temeljnog tla	Completion of works / Završetak radova	1	243.540	243.540	0.95	231.363.00	1.00	243.540.00	0.05	12.177.00
4	Excavation / Iskopavanja	Completion of works / Završetak radova	1	56.300	56.300	0.95	53.485.00	1.00	56.300.00	0.05	2.815.00
5	Embankment / Nasip	Completion of works / Završetak radova	1	1.772.580	1.772.580	0.95	1.683.951.00	1.00	1.772.580.00	0.05	88.629.00
6	Subgrade / Planum pruge	Completion of works / Završetak radova	1	87.060	87.060	0.95	82.707.00	1.00	87.060.00	0.05	4.353.00
7	Geocomposite / Geokompozit	Completion of works / Završetak radova	1	97.530	97.530	0.95	92.653.50	1.00	97.530.00	0.05	4.876.50
8	Geogrid / Geomeža	Completion of works / Završetak radova	1	66.580	66.580	0.95	63.251.00	1.00	66.580.00	0.05	3.329.00
9	Transition layer / Prelazni sloj	Completion of works / Završetak radova	1	35.460	35.460	0.95	33.687.00	1.00	35.460.00	0.05	1.773.00
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	25.314	50.628	1.00	25.314.00	2.00	50.628.00	1.00	25.314.00
M	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas - Lovćenac (km 115+001.90 - km 128+849.48)										
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	953.790	1.907.580	1.50	1.430.685.00	1.60	1.526.064.00	0.10	95.379.00
11	Slope topsoiling / Humuziranje kosina	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	12.316	24.632	1.60	19.705.60	1.70	20.937.20	0.10	1.231.60
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	65.404	130.808	1.65	107.916.60	1.85	120.997.40	0.20	13.080.80
O	Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)										
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	3.543.263	7.086.526	1.98	7.015.660.74	2.00	7.086.526.00	0.02	70.865.26
11	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	907.380	1.814.760	1.70	1.542.546.00	1.80	1.633.284.00	0.10	90.738.00
12	Slope topsoiling / Humuziranje kosina	Completion of works / Završetak radova	1	26.486	26.486	0.90	23.837.40	0.95	25.161.70	0.05	1.324.30

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current (IPC / Izvedeni radovi po ovoj Privremenoj situaciji)	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
13	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	163.701	327.402	1,80	294.661,80	1,90	311.031,90	0,10	16.370,10		
P	Bačka Topola station (km 142+691.40 - km 144+269.38) / Stanica Bačka Topola (km 142+691.40 - km 144+269.38)												
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	251.075	502.150	0,60	150.645,00	1,20	301.290,00	0,60	150.645,00		
11	Slope topsoiling / Humuziranje kosina	Completion of works / Završetak radova	1	921	921	0,00	0,00	1,00	921,00	1,00	921,00		
R	Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)												
11	Slope topsoiling / Humuziranje kosina	Completion of works / Završetak radova	1	639	639	0,80	511,20	0,90	575,10	0,10	63,90		
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	49.726	99.452	1,70	84.534,20	1,90	94.479,40	0,20	9.945,20		
T	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)												
11	Slope topsoiling / Humuziranje kosina	Completion of works / Završetak radova	1	4.309	4.309	0,50	2.154,50	0,60	2.585,40	0,10	430,90		
U	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)												
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.722.475	3.444.950	1,85	3.186.578,75	1,90	3.272.702,50	0,05	86.123,75		
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	502.500	1.005.000	1,85	929.625,00	1,90	954.750,00	0,05	25.125,00		
9	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	534.610	1.069.220	1,30	694.993,00	1,40	748.454,00	0,10	53.461,00		
11	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	128.156	256.312	0,70	89.709,20	0,90	115.340,40	0,20	25.631,20		

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
V	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)										
2	Removal ballast / UKlanjanje zasiora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	232.393	464.786	0.50	116.196,50	0.90	209.153,70	0.40	92.957,20
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	313.220	626.440	1.00	313.220,00	1.60	501.152,00	0.60	187.932,00
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	807.970	1.615.940	1.30	1.050.361,00	1.60	1.292.752,00	0.30	242.391,00
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	1.293.530	2.587.060	1.30	1.681.589,00	1.60	2.069.648,00	0.30	388.059,00
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	231.410	462.820	1.30	300.833,00	1.60	370.256,00	0.30	69.423,00
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	310.350	620.700	1.30	403.455,00	1.60	496.560,00	0.30	93.105,00
8	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	567.810	1.135.620	1.30	738.153,00	1.40	794.934,00	0.10	56.781,00
9	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	827.140	1.654.280	1.00	827.140,00	1.15	951.211,00	0.15	124.071,00
11	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	212.633	425.266	1.30	276.422,90	1.40	297.686,20	0.10	21.263,30

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
W	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07)												
9	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	517.990	1.035.980	1.55	802.884.50	1.60	828.784.00	0.05	25.899.50		
10	Slope topsoiling / Humuziranje kosina	Completion of works / Završetak radova	1	26.044	26.044	0.50	13.022.00	0.65	16.928.60	0.15	3.906.60		
11	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	53.515	107.030	0.50	26.757.50	0.70	37.460.50	0.20	10.703.00		
AA	Relocation and protection of telecommunications infrastructure - part 2. TK manholes / Izmeštanje i zaštita telekomunikacione infrastrukture - deo 2. okna												
	Manholes / Okna	Completion of each manhole / Završetak svakog	292	3.841	1.121.572	151.39	581.488.99	153.79	590.707.39	2.40	9.218.40		
AB	Cable routing for track-side telecommunication cables / Kablovske trase pružnih telekomunikacionih kablova												
1	Cable routing for track-side telecommunication cables- procurement / Kablovske trase pružnih telekomunikacionih kablova - nabavka	Completion of the works / Završetak radova	1	9.197.600	9.197.600	0.64	5.886.464.00	0.73	6.714.248.00	0.09	827.784.00		
2	Cable routing for track-side telecommunication cables- works / Kablovske trase pružnih telekomunikacionih kablova - radovi	Completion of the works / Završetak radova	1	1.623.000	1.623.000	0.39	632.970.00	0.48	779.040.00	0.09	146.070.00		
Summary / Ukupno (USD)					209.735.688	185.495.517.79		191.670.831.34		6.175.313.55			

Branimir A. Turajlija
mast. inž. grad.

Confirmed by Contractor /
Odgovorni Izvođač radova


Date/Datum: 14.05.2023.
415 1100731 19

Approved By Supervisor/
Nadzorni Organ:

Date/Datum: 14.05.2023.

415 3358 15

Krsta P. Krdinović
licenca: 441M-539-21



Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebija)

Modernizacija i rekonstrukcija mađarsko-srpske željezničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebija)

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinica cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
B	Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Otvorena pruga Novi Sad-Rumenka (km 77 + 411,09 - km 83 + 278,60)												
3	Works / Radovi												
3-4	Mechanized leveling and dynamic stabilization of the track / Mehanicko nivoisanje i dinamička stabilizacija koloseka	Completion of the procurement for left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	4	343.695	1.374.780	1.80	618.651.00	2.20	756.129.00	0.40	137.478.00		
C	Rumenka station (km 83+278.60 - km 84+651.09) / Stanica Rumenka (km 83 + 278,60 - km 84 + 651,09)												
3	Works / Radovi												
3-4	Mechanized leveling and dynamic stabilization of the track / Mehanicko nivoisanje i dinamička stabilizacija koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	156.365	312.730	1.50	234.547.50	1.60	250.184.00	0.10	15.636.50		
D	Open track section Rumenka-Kisač (km 84+651.09 - km 89+881.88) / Otvorena pruga Rumenka-Kisač (km 84 + 651,09 - km 89 + 881,88)												
3	Works / Radovi												
3-3	Mechanized leveling and dynamic stabilization of the track / Mehanicko nivoisanje i dinamička stabilizacija koloseka	Completion of the procurement for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorenog dela pruge	2	271.960	543.920	1.40	380.744.00	1.60	435.136.00	0.20	54.392.00		
E	Kisač station (km 89+881.88 - km 91+174.14) / Stanica Kisač (km 89+881.88 - km 91+174.14)												
3	Works / Radovi												
3-2	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	121.518	243.036	0.00	0.00	2.00	243.036.00	2.00	243.036.00		
3-3	Assembling and laying of switches / Montaža i postavljanje skretica	Completion of laying for each one set of switches / Završetak radova na levoj ili desnoj strani stanice	2	89.995	179.990	1.20	107.994.00	2.00	179.990.00	0.80	71.996.00		
3-4	Mechanized leveling and dynamic stabilization of the track / Mehanicko nivoisanje i dinamička stabilizacija koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	135.805	271.610	0.00	0.00	1.00	135.805.00	1.00	135.805.00		
F	Open track section Kisač-Štepanovićevo (km 91+174.14 - km 96+904.10) / Deonica otvorene pruge Kisač-Štepanovićevo (km 91+174.14 - km 96+904.10)												
3	Works / Radovi												
3-2	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the procurement for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorenog dela pruge	2	349.816	699.632	0.00	0.00	1.80	629.668.80	1.80	629.668.80		
3-3	Mechanized leveling and dynamic stabilization of the track / Mehanicko nivoisanje i dinamička stabilizacija koloseka	Completion of the procurement for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorenog dela pruge	2	297.960	595.920	0.00	0.00	1.00	297.960.00	1.00	297.960.00		

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinica cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
I	Zmajev station (km 102+189.67 - km 103+382.06) / Stanica Zmajevo (km 102+189.67 - km 103+382.06)											
3	Works / Radovi											
3-3	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of laying for each one set of switches / Završetak polaganja svakog pojedinačnog seta skretnica	12	17 665	211 980	0.00	0.00	2.00	35 330.00	2.00	35 330.00	
L	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas - Vrbas postojeća stanica											
2	Handling / Manipulacija											
2-4	Switches / Skretnice	Completion of the works / Završetak radova	1	6 360	6 360	0.00	0.00	0.30	1 908.00	0.30	1 908.00	
N	Lovćenac station (km128+849.48 - km130+141.85) / Stanica Lovćenac (km128+849.48 - km130+141.85)											
3	Works / Radovi											
3-3	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of laying for each one set of switches / Završetak polaganja svakog pojedinačnog seta skretnica	10	17 999	179 990	0.00	0.00	1.50	26 998.50	1.50	26 998.50	
Q	Open track section Bačka Topola-Žednik (km 144+269.38 - km 156+211.82) / Deonica otvorene pruge Bačka Topola - Žednik (km 144+269.38 - km 156+211.82)											
1	Procurement / Nabavka											
1-2	Elastic track fastenings for concrete sleepers and 60E1 rail / Elastični pribor za betonske pragove i šine 60E1	Completion of the procurement for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	569 385	1 138 770	0.44	250 529.40	0.97	552 303.45	0.53	301 774.05	
1-3	Concrete sleepers, 2 60m long / Betonski pragovi dužine 2 60m	Completion of the procurement for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	1 250 175	2 500 350	0.44	550 077.00	0.97	1 212 669.75	0.53	662 592.75	
2	Handling / Manipulacija											
2-2	Fastening / Pribor	Completion of the works / Završetak radova	1	8 626	8 626	0.00	0.00	0.50	4 313.00	0.50	4 313.00	
2-3	Sleeper / Pragovi	Completion of the works / Završetak radova	1	146 758	146 758	0.00	0.00	0.50	73 379.00	0.50	73 379.00	
3	Works / Radovi											
3-2	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the procurement for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	726 495	1 452 990	0.00	0.00	0.50	363 247.50	0.50	363 247.50	
3-3	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivoisanje i dinamička stabilizacija koloseka	Completion of the procurement for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	618 800	1 237 600	0.00	0.00	0.30	185 640.00	0.30	185 640.00	
R	Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)											
3	Works / Radovi											
3-2	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	139 028	278 056	0.00	0.00	0.70	97 319.60	0.70	97 319.60	
3-3	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of laying for each one set of switches / Završetak polaganja svakog pojedinačnog seta skretnica	13	17 845	231 985	0.00	0.00	6.00	107 070.00	6.00	107 070.00	
3-4	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivoisanje i dinamička stabilizacija koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	156 990	313 980	0.00	0.00	0.50	78 495.00	0.50	78 495.00	

3. Superstructure Works / Radovi na gornjem stroju


No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi				Work Completed in Current / Izvedeni radovi po ovoj Privremenoj situaciji				
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)						
S	Open track section Žednik-Naumovićevo (km 167+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 167+500.66 - km 165+665.64)																
1	Procurement / Nabavka	Completion of the procurement / Završetak nabavke	1	1 622 460	1 622 460	0.70	1 135 722.00	0.80	1 297 968.00	0.10	162 246.00						
1-4	Ballast / Zastor																
T	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)																
3	Works / Radovi																
3-2	Assembling and laying of track / Montaža i polaganje koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	189 580	379 160	1.00	189 580.00	1.50	284 370.00	0.50	94 790.00						
3-4	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivoisanje i dinamička stabilizacija koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	231 835	463 670	0.00	0.00	0.30	69 550.50	0.30	69 550.50						
U	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)																
2	Handling / Manipulacija																
2-2	Fastening / Pričvr	Completion of the works / Završetak radova	1	2 812	2 812	0.75	2 109.00	1.00	2 812.00	0.25	703.00						
2-3	Sleeper / Pragovi	Completion of the works / Završetak radova	1	48 098	48 098	0.75	36 073.50	1.00	48 098.00	0.25	12 024.50						
V	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)																
1	Procurement / Nabavka																
1-5	Ballast / Zastor	Completion of the procurement / Završetak nabavke	1	3 300 860	3 300 860	0.17	561 146.20	0.30	990 258.00	0.13	429 111.80						
2	Handling / Manipulacija																
2-4	Switches / Skretnice	Completion of the works / Završetak radova	1	57 970	57 970	0.40	23 188.00	0.50	28 985.00	0.10	5 797.00						
3	Works / Radovi																
3-1	Dismantling existing track / Demontaža postojećeg koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	456 765	913 530	0.60	274 059.00	0.80	365 412.00	0.20	91 353.00						
3-3	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of laying for each one set of switches / Završetak montaže i postavljanja za svaki pojedinačni set skretnica	108	17 184	1 855 872	33.00	567 072.00	38.00	652 992.00	5.00	85 920.00						
3-4	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivoisanje i dinamička stabilizacija koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	942 930	1 885 860	0.20	188 586.00	0.40	377 172.00	0.20	188 586.00						
Summary / Ukupno (USD)				249 437,955				142 060,231,27				146 724,352,77				4 664 121,50	

Confirmed by Contractor /
By:  /
Ime, prez. i naz. /
415 9343 05

Date/Datum: 25.12.2023.

Approved By Supervisor /
Nadzorni Organ:  /
Ime, prez. i naz. /
412 4026 06

Date/Datum: 25.12.2023.



4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A Railway gallery at km 78+401.27 / Železnička Galerija u km 78+401.27												
5	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	221.110	221.110		0.90	198.999.00	0.95	210.054.50	0.05	11.055.50
7	Emplacement of elastic mat / Postavljanje elastične prostirke (teplja)	Completion of the works / Završetak radova	1	13.297	13.297		0.00	0.00	1.00	13.297.00	1.00	13.297.00
8	Testing of Bridge / Testiranje mosta	Completion of the works / Završetak radova	1	19.767	19.767		0.00	0.00	1.00	19.767.00	1.00	19.767.00
B Railway gallery at km 81+283.13 / Železnička Galerija u km 81+283.13												
5	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	79.248	79.248		0.90	71.323.20	0.97	76.870.56	0.07	5.547.36
C Railway bridge at km 81+650.20 / Železnički Most u km 81+650.20												
5	Production of structural steel / Proizvodnja čelične konstrukcije	Completion of the works / Završetak radova	1	5.606.400	5.606.400		0.70	3.924.480.00	0.90	5.045.760.00	0.20	1.121.280.00
6	Installation of structural steel / Ugradnja čelične konstrukcije	Completion of installation of each span for structural steel / Završetak ugradnje svakog raspona čelične konstrukcije ispod jednog koloseka	3	315.082	945.246		0.60	189.049.20	2.70	850.721.40	2.10	661.672.20
E Overpass bridge at km84+809.19 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 84+809.19 (širina je 9 m, dodatna širina će biti naknadni radovi)												
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	6.143	294.864		46.00	282.578.00	47.00	288.721.00	1.00	6.143.00
F Overpass bridge at km89+315.15 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 89+315.15 (širina je 9 m, dodatna širina će biti naknadni radovi)												
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	206.670	206.670		0.10	20.667.00	0.40	82.668.00	0.30	62.001.00
G Overpass bridge at km92+768.08 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 92+768.08 (širina je 9 m, dodatna širina će biti naknadni radovi)												
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	87.944	439.720		4.00	351.776.00	4.50	395.748.00	0.50	43.972.00
6	Installation of main girders / Ugradnja glavnih nosača	Completion of installation of each span / Završetak ugradnje svakog raspona	5	21.988	109.940		0.00	0.00	5.00	109.940.00	5.00	109.940.00
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	8.840	8.840		0.80	7.072.00	0.90	7.956.00	0.10	884.00

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ugovorno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ugovorno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
H	Overpass bridge at km8+149.45 / Nadvožnjak u km 8+149.45											
6	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	419 370	419 370		0.70	293 559.00	0.90	377 433.00	0.20	83 874.00
7	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	16	1 105	17 680		14.00	15 470.00	15.00	16 575.00	1.00	1 105.00
10	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	65 128	65 128		0.50	32 564.00	0.80	52 102.40	0.30	19 538.40
12	All other works of Bridge / Svi ostali radovi na mostu	Completion of all works of Bridge / Završetak svih radova na mostu	1	205	205		0.00	0.00	0.50	102.50	0.50	102.50
I	Overpass bridge at km101+132.23 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 101+132.23(širina je 9 m, dodatna širina će biti naknadni radovi)											
6	Installation of main girders / Ugradnja glavnih nosača	Completion of installation of each span / Završetak ugradnje svakog raspona	5	17 912	89 560		4.00	71 648.00	5.00	89 560.00	1.00	17 912.00
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	228 230	228 230		0.00	0.00	0.80	182 584.00	0.80	182 584.00
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	8 840	8 840		0.70	6 188.00	0.90	7 956.00	0.20	1 768.00
10	Expansion joints / Dilatacije	Completion of installation of expansion joints / Završetak dilatacija	1	27 302	27 302		0.00	0.00	0.50	13 651.00	0.50	13 651.00
14	All other works of Bridge / Svi ostali radovi na mostu	Completion of all works of Bridge / Završetak svih radova na mostu	1	205	205		0.00	0.00	0.30	61.50	0.30	61.50
L	Overpass bridge at km105+797.12 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 105+797.12 (širina je 9 m, dodatna širina će biti naknadni radovi)											
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	84 543	422 715		4.00	338 172.00	4.50	380 443.50	0.50	42 271.50
6	Installation of main girders / Ugradnja glavnih nosača	Completion of installation of each span / Završetak ugradnje svakog raspona	5	21 136	105 680		0.00	0.00	3.00	63 408.00	3.00	63 408.00
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	8 840	8 840		0.80	7 072.00	0.90	7 956.00	0.10	884.00
10	Expansion joints / Dilatacije	Completion of installation of expansion joints / Završetak dilatacija	1	27 329	27 329		0.00	0.00	0.50	13 664.50	0.50	13 664.50
N	Railway bridge at km 110+351.26 / Železnički Most u km 110+351.26											
4	Structural steel / Čelična konstrukcija	Completion of the works / Završetak radova	1	2 156 000	2 156 000		0.50	1 078 000.00	0.90	1 940 400.00	0.40	862 400.00
O	Railway gallery at km 114+716.45 / Galerija u km 114+716.45											
3	Pier shaft and wall / Telo stuba i zid	Completion of the works / Završetak radova	1	1 549 180	1 549 180		0.20	309 836.00	0.80	1 239 344.00	0.60	929 508.00
4	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	700 200	700 200		0.00	0.00	0.20	140 040.00	0.20	140 040.00
5	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	108 960	108 960		0.05	5 448.00	0.15	16 344.00	0.10	10 896.00

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
P	Railway bridge at km 117+155.43 / Železnički Most u km 117+155.43										
6	Installation of structural steel / Ugradnja čelične konstrukcije	Completion of installation of each span for structural steel / Završetak ugradnje svakog raspona čelične konstrukcije ispod jednog koloseka	8	310.008	2.480.064	0.00	0.00	0.50	155.004.00	0.50	155.004.00
7	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	48	263.332	12.639.936	19.54	5.145.507.28	31.56	8.310.757.92	12.02	3.165.250.64
8	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	48	65.417	3.140.016	19.54	1.278.248.18	31.56	2.064.560.52	12.02	786.312.34
10	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	1.411.630	1.411.630	0.50	705.815.00	0.60	846.978.00	0.10	141.163.00
11	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1.088	899	978.112	729.18	655.532.82	729.43	655.757.57	0.25	224.75
12	Expansion joints / Dilatacije	Completion of installation of expansion joints / Završetak dilatacija	1	322.878	322.878	0.00	0.00	0.80	258.302.40	0.80	258.302.40
15	All other works of Bridge / Svi ostali radovi na mostu	Completion of all works of Bridge / Završetak svih radova na mostu	1	476.511	476.511	0.00	0.00	0.20	95.302.20	0.20	95.302.20
Q	Overpass bridge at km120+571.30 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 120+571.30 (širina je 9 m, dodatna širina će biti naknadni radovi)										
6	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	7	20.171	141.197	0.00	0.00	5.60	112.957.60	5.60	112.957.60
R	Overpass bridge at km125+191.62 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 125+191.62(širina je 9 m, dodatna širina će biti naknadni radovi)										
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	85.793	428.965	0.00	0.00	3.00	257.379.00	3.00	257.379.00
S	Overpass bridge at km126+976.09 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 126+976.09 (širina je 9 m, dodatna širina će biti naknadni radovi)										
6	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	5	20.279	101.395	0.00	0.00	4.00	81.116.00	4.00	81.116.00
U	Overpass bridge at km135+113.00 / Nadvožnjak u km 135+113.00										
6	Cast in site concrete box girder / Izlivanje betonskih sandučastih nosača na licu mesta	Completion of each span of girder / Završetak svakog raspona nosača	11	107.959	1.187.549	9.90	1.068.794.10	10.60	1.144.365.40	0.70	75.571.30
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	608.230	608.230	0.90	547.407.00	0.96	583.900.80	0.06	36.493.80
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje ležišta	1	19.040	19.040	0.75	14.280.00	1.00	19.040.00	0.25	4.760.00
11	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	53.911	53.911	0.00	0.00	0.50	26.955.50	0.50	26.955.50

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ugovorno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Priručnoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
14	All other works of Bridge / Svi ostali radovi na mostu	Completion of all works of Bridge / Završetak svih radova na mostu	1	192	192	0.00	0.00	0.50	96.00	0.50	96.00		
V	Overpass bridge at km139+003.02 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 139+003.02 (širina je 9 m, dodatna širina će biti naknadni radovi)												
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	64	6.756	432.384	56.44	381.308.64	64.00	432.384.00			7.56	51.075.36
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	7	71.864	503.048	5.48	393.814.72	6.30	452.743.20			0.82	58.928.48
W	Overpass bridge at km147+137.33 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 147+137.33 (širina je 9 m, dodatna širina će biti naknadni radovi)												
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	92	7.477	687.884	82.80	619.095.60	92.00	687.884.00			9.20	68.788.40
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	11	42.606	468.666	10.60	451.623.60	11.00	468.666.00			0.40	17.042.40
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	10	89.916	899.160	6.20	557.479.20	8.10	728.319.60			1.90	170.840.40
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	453.160	453.160	0.40	181.264.00	0.51	231.111.60			0.11	49.847.60
X	Overpass bridge at km152+282.46 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 152+282.46 (širina je 9 m, dodatna širina će biti naknadni radovi)												
6	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	445.510	445.510	0.90	400.959.00	0.95	423.234.50			0.05	22.275.50
Y	Overpass bridge at km160+094.84 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi)												
10	Expansion joints / Dilatacije	Completion of installation of expansion joints / Završetak dilatacija	1	27.356	27.356	0.00	0.00	0.67	18.328.52			0.67	18.328.52
11	Drainage / Drenaža	Completion of the drainage work / Završetak radova na drenaži	1	2.844	2.844	0.00	0.00	0.94	2.673.36			0.94	2.673.36
Z	Overpass bridge at km163+562.52 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi)												
10	Expansion joints / Dilatacije	Completion of installation of expansion joints / Završetak dilatacija	1	27.275	27.275	0.50	13.637.50	1.00	27.275.00			0.50	13.637.50
11	Drainage / Drenaža	Completion of the drainage work / Završetak radova na drenaži	1	2.835	2.835	0.00	0.00	0.96	2.721.60			0.96	2.721.60
AA	Overpass bridge at km168+690.22 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi)												
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	10	33.634	336.340	9.75	327.931.50	10.00	336.340.00			0.25	8.408.50

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinica cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	8	23.247	185.976	7.98	185.511.06	7.99	185.743.53	0.01	232.47	
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	251.120	251.120	0.07	17.578.40	0.08	20.089.60	0.01	2.511.20	
AB	Overpass bridge at km170+834.26 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi)											
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	427.730	427.730	0.59	252.360.70	0.92	393.511.60	0.33	141.150.90	
13	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	92.275	92.275	0.77	71.051.75	1.00	92.275.00	0.23	21.223.25	
AE	Railway gallery at km 177+623.9 / Galerija u km 177+623.9											
3	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	1.143.870	1.143.870	0.87	995.166.90	1.00	1.143.870.00	0.13	148.703.10	
AG	Overpass bridge at km179+395.83 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi)											
7	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	297.970	297.970	0.89	265.193.30	1.00	297.970.00	0.11	32.776.70	
AH	Overpass bridge at km180+969.60 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi)											
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	76.321	152.642	1.95	148.825.95	2.00	152.642.00	0.05	3.816.05	
6	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	408.500	408.500	0.90	367.650.00	1.00	408.500.00	0.10	40.850.00	
7	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	381.150	381.150	0.58	221.067.00	0.69	262.993.50	0.11	41.926.50	
9	Expansion joints / Dilatacije	Completion of installation of expansion joints / Završetak ugradnje dilatacija	1	27.167	27.167	0.00	0.00	1.00	27.167.00	1.00	27.167.00	
AG	Underpass at railway / Podvožnjak ispod pruge											
1	Underpass at km 97+034.94 / Podvožnjak u km 97+034.94											
1-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	62.360	62.360	0.90	56.124.36	0.95	59.242.38	0.05	3.118.02	
1-3.	Reinforcement Works / Armirački radovi	Completion of the works / Završetak radova	1	1.704.518	1.704.518	0.90	1.534.065.84	0.95	1.619.291.72	0.05	85.225.88	
1-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	571.637	571.637	0.80	457.309.60	0.90	514.473.30	0.10	57.163.70	
6	Underpass at km 143+729.22 / Podvožnjak u km 143+729.22											
6-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.942.751	4.942.751	0.50	2.471.375.63	0.68	3.361.070.85	0.18	889.695.23	
6-3.	Reinforcement Works / Armirački radovi	Completion of the works / Završetak radova	1	843.563	843.563	0.50	421.781.44	0.68	573.622.76	0.18	151.841.32	
6-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	724.937	724.937	0.38	275.476.00	0.56	405.964.64	0.18	130.488.63	

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
8	Underpass at km 157+443.73 / Podvožnjak u km 157+443.73										
8-2	Plan and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4 157 553	4 157 553	0.37	1 538 294.46	0.45	1 870 898.67	0.08	332 604.21
8-3	Reinforcement Works / Armirački radovi	Completion of the works / Završetak radova	1	1 826 597	1 826 597	0.38	694 106.81	0.47	858 500.53	0.09	164 393.72
8-4	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	749 723	749 723	0.26	194 927.88	0.45	337 375.17	0.19	142 447.29
10	Underpass at km 177+857.22 / Podvožnjak u km 177+857.22										
10-1	Preliminary works / Pripremljeni radovi	Completion of the works / Završetak radova	1	152 545	152 545	0.47	71 696.26	0.87	132 714.35	0.40	61 018.09
10-2	Plan and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	2 266 386	2 266 386	0.27	611 924.27	0.71	1 609 134.20	0.44	997 209.93
10-3	Reinforcement Works / Armirački radovi	Completion of the works / Završetak radova	1	1 416 491	1 416 491	0.31	439 112.33	0.86	1 218 182.58	0.55	779 070.26
10-4	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	523 012	523 012	0.09	47 071.10	0.29	151 673.54	0.20	104 602.44
AK Culvert / Propust											
2	Culvert at km 83+567.31 / Propust u km 83+567.31	Completion of half of the culvert box / Završetak polovine propusta	2	135 715	271 430	1.80	244 287.34	1.90	257 858.86	0.10	13 571.52
3	Culvert at km 86+748.33 / Propust u km 86+748.33	Completion of half of the culvert box / Završetak polovine propusta	2	178 252	356 504	1.82	324 418.99	1.90	338 679.16	0.08	14 260.18
9	Culvert at km 103+602.05 / Propust u km 103+602.05	Completion of half of the culvert box / Završetak polovine propusta	2	139 223	278 446	1.70	236 679.42	1.90	264 524.06	0.20	27 844.64
18	Culvert at km 173+654.52 / Propust u km 173+654.52	Completion of half of the culvert box / Završetak polovine propusta	2	118 177	236 354	0.00	0.00	0.14	16 544.81	0.14	16 544.81
20	Culvert at km 182+000 / Propust u km 182+000	Completion of half of the culvert box / Završetak polovine propusta	2	79 593	159 186	1.02	81 185.05	1.06	84 368.78	0.04	3 183.73
21	Culvert at km 182+200 / Propust u km 182+200	Completion of half of the culvert box / Završetak polovine propusta	2	79 593	159 186	0.77	61 286.76	0.88	70 042.01	0.11	8 755.25
22	Culvert at km 182+400 / Propust u km 182+400	Completion of half of the culvert box / Završetak polovine propusta	2	79 593	159 186	1.39	110 634.53	1.48	117 797.92	0.09	7 163.39
23	Culvert at km 182+600 / Propust u km 182+600	Completion of half of the culvert box / Završetak polovine propusta	2	79 593	159 186	1.39	110 634.53	1.48	117 797.92	0.09	7 163.39
24	Culvert at km 182+800 / Propust u km 182+800	Completion of half of the culvert box / Završetak polovine propusta	2	79 593	159 186	1.43	113 818.26	1.52	120 981.65	0.09	7 163.39
25	Culvert at km 183+200 / Propust u km 183+200	Completion of half of the culvert box / Završetak polovine propusta	2	79 593	159 186	1.42	113 022.33	1.50	119 389.78	0.08	6 367.46
26	Culvert at km 183+600 / Propust u km 183+600	Completion of half of the culvert box / Završetak polovine propusta	2	79 593	159 186	1.47	117 001.99	1.50	119 389.78	0.03	2 387.80
27	Culvert at km 183+800 / Propust u km 183+800	Completion of half of the culvert box / Završetak polovine propusta	2	79 593	159 186	1.47	117 001.99	1.50	119 389.78	0.03	2 387.80
28	Culvert at km 184+400 / Propust u km 184+400	Completion of half of the culvert box / Završetak polovine propusta	2	79 593	159 186	1.42	113 022.33	1.60	127 349.10	0.18	14 326.77
29	Culvert at km 184+600 / Propust u km 184+600	Completion of half of the culvert box / Završetak polovine propusta	2	79 593	159 186	1.33	105 858.94	1.68	133 716.56	0.35	27 857.62

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinica cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AL	Subway / Pothodnik										
8	Subway in Bačka Topola railway station / Pothodnik u stanici Bačka Topola										
8-1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	39 380	39 380	0.70	27 566.11	0.80	31 504.13	0.10	3 938.02
13	Service subway in Subotica freight railway station / Servisni pothodnik u teretnoj stanici Subotica										
13-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	69 406	69 406	0.50	34 702.95	0.54	37 479.19	0.04	2 776.24
13-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	816 540	816 540	0.62	506 254.80	0.63	514 420.20	0.01	8 165.40
13-3.	Reinforcement Works / Armirajući radovi	Completion of the works / Završetak radova	1	408 270	408 270	0.62	253 127.40	0.63	257 210.10	0.01	4 082.70
13-4.	Waterproofing / hidroizolacija	Completion of the works / Završetak radova	1	66 684	66 684	0.62	41 344.14	0.63	42 010.98	0.01	666.84
AM	Poles for GSM-R system / GSM-R Antenski stubovi										
1	Tower 36 m / Antenski stub 36 m	Completion of installation of each tower / Završetak ugradnje svakog stuba	15	79 907	1 198 605	6.50	519 395.50	8.50	679 209.50	2.00	159 814.00
2	Tower 42 m / Antenski stub 42 m	Completion of installation of each tower / Završetak ugradnje svakog stuba	4	99 757	399 028	2.80	279 319.60	3.20	319 222.40	0.40	39 902.80
Summary / Ukupno (USD)					253 938 256	180 966 951.26		195 825 194.46		14 858 243.20	

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum:

Approved By Supervisor /
Nadzorni Organ:

Date/Datum:



Branimir A. Iurajlija

mastr. inž. grad.

br. licence: 441M40921

Коста Р. Каричић
Inženjer
Licenca INK broj 441M-539-21



МЗН З. БАН
Lic. inž. grad.
Br. лиценце: 341И 152 22

Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Keleblja)

Modernizacija i rekonstrukcija mađarsko-srpske željezničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Keleblja)

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			
K	Overpass at km 102+309.98 of the railway line / Nadvožnjak u km 102+309.98 željezničke pruge													
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	68.324	68.324	0,00	0,00	0,70	47.826,80	0,70	47.826,80			
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	207.777	207.777	0,00	0,00	0,60	124.666,20	0,60	124.666,20			
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	149.817	149.817	0,00	0,00	0,05	7.490,85	0,05	7.490,85			
L	Detour of municipal road Kucura – Zmajevo / Devijacija opštinskog puta Kucura - Zmajevo													
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	271.421	271.421	0,47	127.567,87	0,92	249.707,32	0,45	122.139,45			
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	196.998	196.998	0,45	88.649,10	0,86	169.418,28	0,41	80.769,18			
M	Service road / Servisni put													
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	19.824	19.824	0,00	0,00	0,40	7.929,60	0,40	7.929,60			
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	109.558	109.558	0,00	0,00	0,35	38.345,30	0,35	38.345,30			
Y	Overpass at km 131+245.45 of the railway line / Nadvožnjak u km 131+245.45 željezničke pruge													
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	2.451	2.451	0,00	0,00	1,00	2.451,00	1,00	2.451,00			
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	43.219	43.219	0,00	0,00	0,15	6.482,85	0,15	6.482,85			
AA	Overpass at km 135+112.95 of the railway line / Nadvožnjak u km 135+112.95 željezničke pruge													
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	541.232	541.232	0,25	135.308,00	0,60	324.739,20	0,35	189.431,20			

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AD	Underpass at km 142+055.50 of the railway line / Podvožnjak u km 142+055.50 željezničke pruge										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	135.079	135.079	0.95	128.325,05	1.00	135.079,00	0.05	6.753,95
5	Service road 1 / Servisni put 1	Completion of the works / Završetak radova	1	45.515	45.515	0.90	40.963,50	1.00	45.515,00	0.10	4.551,50
7	Service road 3 / Servisni put 3	Completion of the works / Završetak radova	1	53.644	53.644	0.90	48.279,60	1.00	53.644,00	0.10	5.364,40
AI	Underpass at km 156+455.99 of the railway line / Podvožnjak u km 156+455.99 željezničke pruge										
5	Service road / Servisni put	Completion of the works / Završetak radova	1	23.669	23.669	0.80	18.935,20	0.90	21.302,10	0.10	2.366,90
6	Service road-macadam / Servisni put - makadama	Completion of the works / Završetak radova	1	161.753	161.753	0.80	129.402,40	0.90	145.577,70	0.10	16.175,30
AM	Overpass at km 168+690.22 of the railway line / Nadvožnjak u km 168+690.22 željezničke pruge										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	31.387	31.387	0.00	0.00	1.00	31.387,00	1.00	31.387,00
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	550.654	550.654	0.00	0.00	0.20	110.130,80	0.20	110.130,80
AN	Overpass at km 170+534.91 of the railway line / Nadvožnjak u km 170+534.91 željezničke pruge										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	127.202	127.202	0.60	76.321,20	0.95	120.841,90	0.35	44.520,70
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	4.835	4.835	0.00	0.00	0.90	4.351,50	0.90	4.351,50
5	CONNECTION at km 0+099.41 / Priključak u km. 0+099.41	Completion of the works / Završetak radova	1	22.604	22.604	0.00	0.00	0.90	20.343,60	0.90	20.343,60
6	CONNECTION at km 0+633.51 / Priključak u km. 0+633.51	Completion of the works / Završetak radova	1	4.394	4.394	0.00	0.00	0.90	3.954,60	0.90	3.954,60
7	CONNECTION at km 0+877.59 / Priključak u km. 0+877.59	Completion of the works / Završetak radova	1	27.672	27.672	0.00	0.00	0.90	24.904,80	0.90	24.904,80

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinica cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AR	Underpass at km 176+274.84 of the railway line / Podvožnjak u km 176+274.84 željezničke pruge										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	32.612	32.612	0.80	26.089,60	0.85	27.720,20	0.05	1.630.600
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	6.447	6.447	0.00	0.00	0.50	3.223,50	0.50	3.223.500
5	BOSE MILICEVIC street / Ulica Bose Milice	Completion of the works / Završetak radova	1	25.387	25.387	0.20	5.077,40	0.40	10.154,80	0.20	5.077.400
AV	Overpass at km 180+969.60 of the railway line / Nadvožnjak u km 180+969.60 željezničke pruge										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	527.882	527.882	0.80	422.305,60	0.95	501.487,90	0.15	79.182,300
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	268.545	268.545	0.40	107.418,00	0.95	255.117,75	0.55	147.699,750
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	4.835	4.835	0.00	0.00	0.90	4.351,50	0.90	4.351,500
5	Service road - macadam / Servisni put - makadam	Completion of the works / Završetak radova	1	25.903	25.903	0.00	0.00	0.81	20.981,43	0.81	20.981.430
AW	Overpass at km 184+258.47 of the railway line / Nadvožnjak u km 184+258.47 željezničke pruge										
6	Access road to the SPN "KELEBIJA" / Pristupni put do PSN Kelebija	Completion of the works / Završetak radova	1	14.446	14.446	0.80	11.556,80	0.95	13.723,70	0.15	2.166,900
Summary / Ukupno (USD)					27.374.721		11.036.158,30		12.202.809,16		1.166.650,86

Confirmed by Contractor / Potvrđeno od izvođača
Odgovorni Izvođač radova, grad. inž. *[Signature]*

Date/Datum: 25.12.2023.
Dr. sc. B. Miroslav
inž. grad. inž. *[Signature]*
415 1100731 19

Approved By Supervisor / Potvrdio Nadzorni Organ: *[Signature]*

Date/Datum: 25.12.2023.
inž. grad. inž. *[Signature]*
415 134503

[Signature]
415 3338 15

Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebia)


Modernizacija i rekonstrukcija mađarsko-srpske željezničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebia)

6. Drainage Works / Drenažni radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
L	Drainage works in Subotica Passenger Station and Subotica Freight Station / Drenažni radovi u putničkoj i teretnoj stanici Subotica										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	452.749	452.749	0.33	149.407,17	0.43	194.682,07	0.10	45.274.90
	Summary / Ukupno (USD)				8.971.793		1.847.593,59		1.892.868,49		45.274,90


Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum :


 15.11.2023.

Approved By Supervisor /
Nadzorni Organ:

Date/Datum :


 25.12.2023.



Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebia)
Modernizacija i rekonstrukcija mađarsko-srpske željezničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebia)

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A Electric traction fixed installations-OCS: Novi Sad / Stabljena postrojenja električna vuče - KM: Novi Sad											
A-3	Electrical works / Elektro radovi										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	65.682	131.364	1,80	118.227,60	1,90	124.795,80	0,10	6.568,20
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	45.716	91.432	1,70	77.717,20	1,90	86.860,40	0,20	9.143,20
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	5.255	10.510	1,40	7.357,00	1,70	8.933,50	0,30	1.576,50
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	6.648	13.296	1,50	9.972,00	1,80	11.966,40	0,30	1.994,40
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	35.866	71.732	1,40	50.212,40	1,70	60.972,20	0,30	10.759,80
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	180.985	361.970	0,80	144.788,00	1,80	325.773,00	1,00	180.985,00
15	Section insulator- procurement / Sekcioni izolator - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	15.686	31.372	1,80	28.234,80	1,90	29.803,40	0,10	1.568,60
17	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	4.972	9.944	1,80	8.949,60	1,90	9.446,80	0,10	497,20
A-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	59.337	118.674	1,70	100.872,90	1,80	106.806,60	0,10	5.933,70

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A-5	Miscellaneous / Ostali radovi												
1	Completion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	103.688	207.376	0.80	82.950,40	1.50	155.532,00	0.70	72.581,60		
B Electric traction fixed installations-OCS: Novi Sad - Rumenka / Stablina postrojenja električna vuče - KM: Novi Sad - Rumenka													
B-2	Civil works / Građevinski radovi												
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	290.030	580.060	1.24	359.637,20	1.40	406.042,00	0.16	46.404,80		
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	51.083	102.166	1.24	63.342,92	1.40	71.516,20	0.16	8.173,28		
B-3 Electrical works / Elektro radovi													
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	164.713	329.426	1.90	312.954,70	2.00	329.426,00	0.10	16.471,30		
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	56.548	113.096	1.90	107.441,20	2.00	113.096,00	0.10	5.654,80		
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	33.913	67.826	1.90	64.434,70	2.00	67.826,00	0.10	3.391,30		
7	Automatic tensioning-zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	77.152	154.304	1.90	146.588,80	2.00	154.304,00	0.10	7.715,20		
9	Drop arm-procurement / Nosac opreme - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	8.895	17.790	1.80	16.011,00	2.00	17.790,00	0.20	1.779,00		
13	Bypass feeder-procurement / Obilazni vod - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	55.512	111.024	1.60	88.819,20	2.00	111.024,00	0.40	22.204,80		
15	Section insulator-procurement / Sekcioni izolator - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	7.129	14.258	0.90	6.416,10	1.90	13.545,10	1.00	7.129,00		

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Prilaznoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
17	Neutral Section-procurement / Neutalna sekcija - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	1.462	2.924	0.30	438.60	0.50	731.00	0.20	292.40		
19	Automatic neutral section passing device-procurement / Uređaj za automatsku kontrolu prelaska preko neutralne sekcije - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	6.416	12.832	0.20	1.283.20	0.50	3.208.00	0.30	1.924.80		
21	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	12.433	24.866	1.20	14.919.60	1.70	21.136.10	0.50	6.216.50		
23	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	29.869	59.738	1.20	35.842.80	1.80	53.764.20	0.60	17.921.40		
25	Arresters-procurement / Odvodnici prenapona - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	3.848	7.696	1.40	5.387.20	1.60	6.156.80	0.20	769.60		
C Electric traction fixed installations-OCS: Rumenka / Stabilna postrojenja električna vuče - KM: Rumenka													
C-3 Electrical works / Elektro radovi													
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	48.356	96.712	1.80	87.040.80	2.00	96.712.00	0.20	9.671.20		
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	32.970	65.940	1.00	32.970.00	1.30	42.861.00	0.30	9.891.00		
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	24.234	48.468	1.80	43.621.20	2.00	48.468.00	0.20	4.846.80		
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	16.523	33.046	1.00	16.523.00	1.30	21.479.90	0.30	4.956.90		

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	6.165	12.330	1,80	11.097,00	2,00	12.330,00	0,20	1.233,00		
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	2.924	5.848	1,80	5.263,20	2,00	5.848,00	0,20	584,80		
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	24.548	49.096	1,80	44.186,40	2,00	49.096,00	0,20	4.909,60		
11	Drop arm-procurement / Nosac opreme - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	5.131	10.262	1,80	9.235,80	2,00	10.262,00	0,20	1.026,20		
15	Section insulator-procurement / Sekcioni izolator - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	8.556	17.112	0,80	6.844,80	1,00	8.556,00	0,20	1.711,20		
D Electric traction fixed installations-OCS: Rumenka - Kisač / Stablina postrojenja električna vuče - KM: Rumenka - Kisač													
D-2 Civil works / Građevinski radovi													
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	82.902	165.804	1,70	140.933,40	1,90	157.513,80	0,20	16.580,40		
D-3 Electrical works / Elektro radovi													
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levu ili desni kolosek	2	67.244	134.488	1,80	121.039,20	2,00	134.488,00	0,20	13.448,80		
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	45.849	91.698	1,40	64.188,60	1,60	73.358,40	0,20	9.169,80		
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levu ili desni kolosek	2	19.387	38.774	1,80	34.896,60	2,00	38.774,00	0,20	3.877,40		
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	13.219	26.438	1,20	15.862,80	1,50	19.828,50	0,30	3.965,70		

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	15.415	30.830	1.80	27.747,00	2.00	30.830,00	0.20	3.083,00		
7	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	28.054	56.108	1.80	50.497,20	2.00	56.108,00	0.20	5.610,80		
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	19.128	38.256	0.40	7.651,20	0.50	9.564,00	0.10	1.912,80		
D-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	30.983	61.966	0.70	21.688,10	0.80	24.786,40	0.10	3.098,30		
E Electric traction fixed installations-OCS: KIsac / Stabilna postrojenja električna vuče - KM: KIsac													
E-3	Electrical works / Elektro radovi												
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	41.556	83.112	1.80	74.800,80	2.00	83.112,00	0.20	8.311,20		
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	28.333	56.666	0.80	22.666,40	1.00	28.333,00	0.20	5.666,60		
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	33.121	66.242	1.80	59.617,80	2.00	66.242,00	0.20	6.624,20		
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	22.582	45.164	0.70	15.807,40	1.00	22.582,00	0.30	6.774,60		
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	7.707	15.414	1.80	13.872,60	2.00	15.414,00	0.20	1.541,40		
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	2.924	5.848	1.80	5.263,20	2.00	5.848,00	0.20	584,80		

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
9	Automatic tensioning- procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	28.054	56.108	1.80	50.497,20	2.00	56.108,00	0.20	5.610,80
11	Drop arm-procurement / Nosac opreme - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.079	6.158	1.80	5.542,20	2.00	6.158,00	0.20	615,80
15	Bypass feeder-procurement / Obilazni vod - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	54.075	108.150	1.60	86.520,00	2.00	108.150,00	0.40	21.630,00
17	Section insulator- procurement / Sekcioni izolator - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	8.556	17.112	0.80	6.844,80	1.00	8.556,00	0.20	1.711,20
19	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	12.433	24.866	1.20	14.919,60	1.40	17.406,20	0.20	2.486,60
21	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	33.187	66.374	1.20	39.824,40	1.40	46.461,80	0.20	6.637,40
23	Arresters-procurement / Odvodnici prenapona - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.848	7.696	1.40	5.387,20	1.60	6.156,80	0.20	769,60
E-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	42.214	84.428	0.30	12.664,20	0.50	21.107,00	0.20	8.442,80
F	Electric traction fixed installations-OCS: KIsac - Stepanovicevo / Stabilna postrojenja električna vuče - KM: KIsac - Stepanovicevo										
F-3	Electrical works / Elektro radovi										
1	Single cantilever- procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	71.778	143.556	1.80	129.200,40	2.00	143.556,00	0.20	14.355,60
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	48.940	97.880	1.00	48.940,00	1.20	58.728,00	0.20	9.788,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	19.387	38.774	1.80	34.896,60	2.00		38.774.00	0.20			3.877.40
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	13.219	26.438	0.90	11.897.10	1.20		15.862.80	0.30			3.965.70
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	15.415	30.830	1.70	26.205.50	2.00		30.830.00	0.30			4.624.50
7	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	28.054	56.108	1.90	53.302.60	2.00		56.108.00	0.10			2.805.40
F-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	30.615	61.230	0.30	9.184.50	0.40		12.246.00	0.10			3.061.50
G Electric traction fixed installations-OCS: Stepanovićevo / Stablina postrojenja električna vuče - KM: Stepanovićevo														
G-2	Civil works / Građevinski radovi													
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	52.185	104.370	1.57	81.930.45	1.80		93.933.00	0.23			12.002.55
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.315	16.630	1.57	13.054.55	1.80		14.967.00	0.23			1.912.45
G-3	Electrical works / Elektro radovi													
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	28.711	57.422	1.70	48.808.70	2.00		57.422.00	0.30			8.613.30
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	19.576	39.152	0.40	7.830.40	0.70		13.703.20	0.30			5.872.80
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	25.850	51.700	1.70	43.945.00	1.90		49.115.00	0.20			5.170.00

7. Overhead contact system / Kontaktina mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	17.625	35.250	0.50	8.812.50	0.80	14.100.00	0.30	5.287.50
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.082	6.164	1.70	5.239.40	1.80	5.547.60	0.10	308.20
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	2.924	5.848	1.80	5.263.20	1.90	5.555.60	0.10	292.40
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	17.534	35.068	1.80	31.561.20	2.00	35.068.00	0.20	3.506.80
12	Drop arm-works / Nosac opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.332	4.664	0.00	0.00	1.00	2.332.00	1.00	2.332.00
17	Section insulator-procurement / Sekcioni izolator - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	8.556	17.112	0.80	6.844.80	1.00	8.556.00	0.20	1.711.20
19	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	26.550	53.100	1.20	31.860.00	1.30	34.515.00	0.10	2.655.00
G-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	27.230	54.460	0.30	8.169.00	0.40	10.892.00	0.10	2.723.00
H	Electric traction fixed installations-OCS: Stepanovićevo - Zmajevo / Stabljena postrojenja električna vuče - KM: Stepanovićevo - Zmajevo										
H-2	Civil works / Gradevinski radovi										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	87.696	175.392	1.10	96.465.60	1.80	157.852.80	0.70	61.387.20
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	16.632	33.264	1.10	18.295.20	1.80	29.937.60	0.70	11.642.40

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	69.609	139.218	1.40	97.452.60	1.70	118.335.30	0.30	20.882.70
H-3	Electrical works / Elektro radovi										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	55.911	111.822	1.80	100.639.80	2.00	111.822.00	0.20	11.182.20
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	38.121	76.242	0.90	34.308.90	1.20	45.745.20	0.30	11.436.30
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	14.540	29.080	1.90	27.626.00	2.00	29.080.00	0.10	1.454.00
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	9.914	19.828	0.60	5.948.40	1.00	9.914.00	0.40	3.965.60
5	Mid-point-procurement / Cvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	9.248	18.496	1.90	17.571.20	2.00	18.496.00	0.10	924.80
7	Fixed end -procurement / Cvrsto zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	974	1.948	1.90	1.850.60	2.00	1.948.00	0.10	97.40
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	21.040	42.080	1.90	39.976.00	2.00	42.080.00	0.10	2.104.00
H-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.645	47.290	0.30	7.093.50	0.40	9.458.00	0.10	2.364.50
1	Electric traction fixed installations-OCS: Zmajevio / Stabilna postrojenja električna vuče - KM: Zmajevio										
I-2	Civil works / Građevinski radovi										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	64.785	129.570	0.84	54.419.40	1.25	80.981.25	0.41	26.561.85

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	14.651	29.302	0.84	12.306,84	1.25	18.313,75	0.41	6.006.91
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	67.661	135.322	1.00	67.661,00	1.50	101.491.50	0.50	33.830.50
1-3 Electrical works / Elektro radovi											
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	37.022	74.044	1.80	66.639,60	2.00	74.044.00	0.20	7.404.40
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	33.121	66.242	1.80	59.617,80	2.00	66.242.00	0.20	6.624.20
5	Mid-point-procurement / Čvrsta lačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	6.165	12.330	1.90	11.713,50	2.00	12.330.00	0.10	616.50
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.411	6.822	1.90	6.480,90	2.00	6.822.00	0.10	341.10
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	26.301	52.602	1.90	49.971,90	2.00	52.602.00	0.10	2.630.10
15	Bypass feeder-procurement / Obilazni vod - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	55.419	110.838	1.60	88.670,40	1.80	99.754.20	0.20	11.083.80
17	Section insulator-procurement / Sekcioni izolator - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	8.556	17.112	0.80	6.844,80	1.00	8.556.00	0.20	1.711.20

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
19	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	12.433	24.866	1.20	14.919,60	1.40	17.406,20	0.20	2.486,60
21	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	26.550	53.100	1.20	31.860,00	1.40	37.170,00	0.20	5.310,00
I-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	48.072	96.144	0.30	14.421,60	0.40	19.228,80	0.10	4.807,20
J	Electric traction fixed installations-OCS: Zmajevo- Novi Vrbas / Stabilna postrojenja električna vuče - KM: Zmajevo - Vrbas Nova										
J-2	Civil works / Građevinski radovi										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	195.436	390.872	0.90	175.892,40	1.50	293.154,00	0.60	117.261,60
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	40.391	80.782	0.90	36.351,90	1.40	56.547,40	0.50	20.195,50
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	242.546	485.092	1.90	460.837,40	2.00	485.092,00	0.10	24.254,60
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	165.372	330.744	0.00	0.00	1.00	165.372,00	1.00	165.372,00
J-3	Electrical works / Elektro radovi										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	124.668	249.336	1.90	236.869,20	2.00	249.336,00	0.10	12.466,80
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	43.622	87.244	1.90	82.881,80	2.00	87.244,00	0.10	4.362,20
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	27.747	55.494	1.90	52.719,30	2.00	55.494,00	0.10	2.774,70
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	974	1.948	1.90	1.850,60	2.00	1.948,00	0.10	97,40

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	66.632	133.264	1.90	126.600,80	2.00	133.264,00	0.10	6.663,20		
13	Bypass feeder-procurement / Oblazni vod - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	21.380	42.760	1.90	40.622,00	2.00	42.760,00	0.10	2.138,00		
15	Automatic neutral section passing device-procurement / Uredaj za automatsku kontrolu prelaska preko neutralne sekcije - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	6.416	12.832	0.00	0.00	0.20	1.283,20	0.20	1.283,20		
17	Disconnectors-procurement / Raslavljač - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	13.274	26.548	1.20	15.928,80	1.40	18.583,60	0.20	2.654,80		
J-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	63.238	126.476	0.30	18.971,40	0.40	25.295,20	0.10	6.323,80		
K	Electric traction fixed installations-OCS: Vrbas new / Stabilna postrojenja električna vuče - Km: Vrbas Nova												
K-2	Civil works / Građevinski radovi												
3	OCS poles and portals-procurement / KM Stubovi i portal - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu	2	101.061	202.122	1.60	161.697,60	1.80	181.909,80	0.20	20.212,20		
K-3	Electrical works / Elektro radovi												
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu	2	55.155	110.310	1.90	104.794,50	2.00	110.310,00	0.10	5.515,50		
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu	2	45.238	90.476	1.90	85.952,20	2.00	90.476,00	0.10	4.523,80		
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu	2	6.165	12.330	1.90	11.713,50	2.00	12.330,00	0.10	616,50		

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	5.850	11.700	1.90	11.115.00	2.00	11.700.00	0.10	585.00
9	Automatic tensioning- procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	35.068	70.136	1.90	66.629.20	2.00	70.136.00	0.10	3.506.80
15	Section insulator- procurement / Sekcioni izolator - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	8.556	17.112	0.80	6.844.80	1.00	8.556.00	0.20	1.711.20
K-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	47.484	94.968	0.30	14.245.20	0.40	18.993.60	0.10	4.748.40
M	Electric traction fixed installations-OCS: Vrbas existing / Stabilna postrojenja električna vuče - KM: Vrbas postojeća										
M-1	Dismantling and reconstruction of existing OCS / Demontaža i rekonstrukcija postojeće KM	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	9.430	18.860	1.50	14.145.00	1.80	16.974.00	0.30	2.829.00
N	Electric traction fixed installations-OCS: Vrbas new-Lovcenac / Stabilna postrojenja električna vuče - KM: Vrbas Nova - Lovćenac										
N-2	Civil works / Građevinski radovi										
4	OCS poles and portals- works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	293.908	587.816	1.60	470.252.80	1.80	529.034.40	0.20	58.781.60
N-3	Electrical works / Elektro radovi										
1	Single cantilever- procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	213.825	427.650	1.90	406.267.50	2.00	427.650.00	0.10	21.382.50
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	145.790	291.580	0.70	102.053.00	1.00	145.790.00	0.30	43.737.00
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	67.857	135.714	1.90	128.928.30	2.00	135.714.00	0.10	6.785.70

7. Overhead contact system / Kontaktina mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	46.267	92.534	0.70	32.386,90	1.00	46.267,00	0.30	13.880,10			
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	40.080	80.160	1.90	76.152,00	2.00	80.160,00	0.10	4.008,00			
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	1.950	3.900	1.90	3.705,00	2.00	3.900,00	0.10	195,00			
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	98.194	196.388	1.90	186.568,60	2.00	196.388,00	0.10	9.819,40			
13	Bypass feeder-procurement / Obilazni vod - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	17.689	35.378	1.60	28.302,40	1.80	31.840,20	0.20	3.537,80			
15	Automatic neutral section passing device-procurement / Uređaj za automatsku kontrolu prelaska preko neutralne sekcije - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	6.416	12.832	0.00	0.00	0.20	1.283,20	0.20	1.283,20			
19	Disconnectors-procurement / Rasstavljač - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	13.274	26.548	1.20	15.928,80	1.40	18.583,60	0.20	2.654,80			
N-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	224.311	448.622	0.30	67.293,30	0.40	89.724,40	0.10	22.431,10			
O	Electric traction fixed installations-OCS: Lovćenac / Stabina postrojenja električna vuče - KM: Lovćenac													
O-2	Civil works / Građevinski radovi													
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	63.532	127.064	1.86	118.169,52	1.91	121.346,12	0.05	3.176,60			
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	9.108	18.216	1.86	16.940,88	1.90	17.305,20	0.04	364,32			

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
O-3	Electrical works / Elektro radovi										
1	Single cantilever- procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	43.822	87.644	1.90	83.261,80	2.00	87.644,00	0.10	4.382,20
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	30.697	61.394	1.90	58.324,30	2.00	61.394,00	0.10	3.069,70
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	20.930	41.860	0.40	8.372,00	0.60	12.558,00	0.20	4.186,00
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	6.165	12.330	1.90	11.713,50	2.00	12.330,00	0.10	616,50
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.411	6.822	1.90	6.480,90	2.00	6.822,00	0.10	341,10
9	Automatic tensioning- procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	26.301	52.602	1.90	49.971,90	2.00	52.602,00	0.10	2.630,10
15	Bypass feeder-procurement / Obilazni vod - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	61.324	122.648	1.60	98.118,40	1.80	110.383,20	0.20	12.264,80
17	Section insulator- procurement / Sekcioni izolator - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	8.556	17.112	0.80	6.844,80	1.00	8.556,00	0.20	1.711,20
19	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	12.433	24.866	1.20	14.919,60	1.40	17.406,20	0.20	2.486,60

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
21	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	33.187	66.374	1,20	39.824,40	1,40	46.461,80	0,20	6.637,40		
23	Arresters-procurement / Odvodnici prenapona - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.848	7.696	1,40	5.387,20	1,50	5.772,00	0,10	384,80		
O-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	48.015	96.030	0,30	14.404,50	0,40	19.206,00	0,10	4.801,50		
P Electric traction fixed installations-OCS: Lovćenac - Bačka Topola / Stabilna postrojenja električna vuče - KM: Lovćenac - Bačka Topola													
P-2	Civil works / Građevinski radovi												
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	259.329	518.658	1,63	422.706,27	1,65	427.892,85	0,02	5.186,58		
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	47.519	95.038	1,63	77.455,97	1,65	78.406,35	0,02	950,38		
P-3	Electrical works / Elektro radovi												
1	Single cantilever- procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	162.446	324.892	1,90	308.647,40	2,00	324.892,00	0,10	16.244,60		
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	110.759	221.518	1,00	110.759,00	1,20	132.910,80	0,20	22.151,80		
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	48.469	96.938	1,90	92.091,10	2,00	96.938,00	0,10	4.846,90		
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	33.047	66.094	1,00	33.047,00	1,20	39.656,40	0,20	6.609,40		
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	33.913	67.826	1,90	64.434,70	2,00	67.826,00	0,10	3.391,30		

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	70.138	140.276	1.90	133.262,20	2.00	140.276,00	0.10	7.013.80		
P-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	77.253	154.506	0.30	23.175,90	0.40	30.901,20	0.10	7.725,30		
Q Electric traction fixed installations-OCS: Bačka Topola / Stabljena postrojenja električna vuče - KM: Bačka Topola													
Q-2 Civil works / Građevinski radovi													
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	263.193	526.386	1.60	421.108,80	1.80	473.747,40	0.20	52.638,60		
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	179.450	358.900	1.00	179.450,00	1.80	323.010,00	0.80	143.560,00		
Q-3 Electrical works / Elektro radovi													
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	31.732	63.464	1.90	60.290,80	2.00	63.464,00	0.10	3.173,20		
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	21.636	43.272	0.80	17.308,80	0.90	19.472,40	0.10	2.163,60		
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	37.160	74.320	1.90	70.604,00	2.00	74.320,00	0.10	3.716,00		
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	25.336	50.672	0.80	20.268,80	0.90	22.802,40	0.10	2.533,60		
5	Mid-point-procurement / Čvrsća tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	7.707	15.414	1.90	14.643,30	2.00	15.414,00	0.10	770,70		

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	4.875	9.750	1.90	9.262.50	2.00	9.750.00	0.10	487.50
9	Automatic tensioning- procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	35.068	70.136	1.90	66.629.20	2.00	70.136.00	0.10	3.506.80
17	Section insulator- procurement / Sekcioni izolator - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	17.112	34.224	0.80	13.689.60	1.00	17.112.00	0.20	3.422.40
19	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	17.406	34.812	1.20	20.887.20	1.40	24.368.40	0.20	3.481.20
21	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	39.825	79.650	1.20	47.790.00	1.40	55.755.00	0.20	7.965.00
23	Arresters-procurement / Odvodnici prenapona - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.848	7.696	1.40	5.387.20	1.50	5.772.00	0.10	384.80
Q-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	63.192	126.384	0.30	18.957.60	0.40	25.276.80	0.10	6.319.20
R	Electric traction fixed installations-OCS: Backa Topola-Zednik / Stabilna postrojenja električna vuče - KM: Bačka Topola - Žednik										
R-2	Civil works / Građevinski radovi										
4	OCS poles and portals- works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	324.685	649.370	1.90	616.901.50	2.00	649.370.00	0.10	32.468.50
R-3	Electrical works / Elektro radovi										
1	Single cantilever- procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	151.868	303.736	1.90	288.549.20	2.00	303.736.00	0.10	15.186.80

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	103.547	207.094	0.80	82.837.60	1.00	103.547.00	0.20	20.709.40
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	53.317	106.634	1.90	101.302.30	2.00	106.634.00	0.10	5.331.70
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	36.352	72.704	0.80	29.081.60	1.00	36.352.00	0.20	7.270.40
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	33.913	67.826	1.90	64.434.70	2.00	67.826.00	0.10	3.391.30
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	974	1.948	1.90	1.850.60	2.00	1.948.00	0.10	97.40
9	Automatic tensioning- procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	80.660	161.320	1.90	153.254.00	2.00	161.320.00	0.10	8.066.00
13	Automatic neutral section passing device-procurement / Uredaj za automatsku kontrolu prelaska preko neutralne sekcije - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	6.416	12.832	0.00	0.00	0.20	1.283.20	0.20	1.283.20
15	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	13.274	26.548	1.20	15.928.80	1.40	18.583.60	0.20	2.654.80
R-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	78.162	156.324	0.30	23.448.60	0.40	31.264.80	0.10	7.816.20
S	Electric traction fixed Installations-OCS: Žednik / Stabilna postrojenja električna vuče - KM: Žednik										
S-2	Civil works / Građevinski radovi										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	71.603	143.206	1.84	131.749.52	1.86	133.181.58	0.02	1.432.06

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	16.235	32.470	1.84	29.872,40	1.86	30.197.10	0.02	324.70			
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	127.682	255.364	1.60	204.291,20	1.80	229.827.60	0.20	25.536,40			
S-3	Electrical works / Elektro radovi													
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	46.844	93.688	1.90	89.003,60	2.00	93.688.00	0.10	4.684.40			
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	33.928	67.856	1.90	64.463,20	2.00	67.856.00	0.10	3.392.80			
5	Mid-point-procurement / Čvrsta lačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	6.165	12.330	1.90	11.713,50	2.00	12.330.00	0.10	616.50			
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.411	6.822	1.90	6.480,90	2.00	6.822.00	0.10	341.10			
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	26.301	52.602	1.90	49.971,90	2.00	52.602.00	0.10	2.630.10			
15	Bypass feeder-procurement / Obilazni vod - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	60.590	121.180	1.60	96.944,00	1.80	109.062.00	0.20	12.118,00			
17	Section insulator-procurement / Sekcioni izolator - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	11.408	22.816	0.80	9.126,40	1.00	11.408.00	0.20	2.281,60			

7. Overhead contact system / Kontaktna mreža

1. Overhead Contact System / Kontaktirajući sistem													
No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinlična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
19	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	12.433	24.866	1,20	14.919,60	1,40	17.406,20	0,20	2.486,60		
21	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	36.506	73.012	1,20	43.807,20	1,40	51.108,40	0,20	7.301,20		
23	Arresters-procurement / Odvodnici prenapona - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.848	7.696	1,40	5.387,20	1,50	5.772,00	0,10	384,80		
S-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	53.129	106.258	0,30	15.938,70	0,40	21.251,60	0,10	5.312,90		
T	Electric traction fixed installations-OCS: Žednik-Naumovicevo / Stablina postrojenja električna vuče - KM: Žednik - Naumovićevo												
T-3	Electrical works / Elektro radovi												
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	123.913	247.826	1,90	235.434,70	2,00	247.826,00	0,10	12.391,30		
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	84.486	168.972	0,90	76.037,40	1,10	92.934,60	0,20	16.897,20		
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	29.082	58.164	1,90	55.255,80	2,00	58.164,00	0,10	2.908,20		
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	19.828	39.656	0,80	15.862,40	1,20	23.793,60	0,40	7.931,20		
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	21.580	43.160	1,90	41.002,00	2,00	43.160,00	0,10	2.158,00		
7	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	42.082	84.164	1,90	79.955,80	2,00	84.164,00	0,10	4.208,20		
T-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	51.674	103.348	0,30	15.502,20	0,40	20.669,60	0,10	5.167,40		

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
U	Electric traction fixed installations-OCS: Naumovicevo / Stabilna postrojenja električna vuče - KM: Naumovicevo										
U-2	Civil works / Građevinski radovi										
3	OCS poles and portals- procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	215.578	431.156	1,70	366.482,60	2,00	431.156,00	0,30	64.673,40
4	OCS poles and portals- works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	146.986	293.972	1,64	241.057,04	1,89	277.803,54	0,25	36.746,50
U-3	Electrical works / Elektro radovi										
1	Single cantilever- procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	61.200	122.400	1,90	116.280,00	2,00	122.400,00	0,10	6.120,00
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	41.728	83.456	1,00	41.728,00	1,50	62.592,00	0,50	20.864,00
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	40.390	80.780	1,90	76.741,00	2,00	80.780,00	0,10	4.039,00
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	27.539	55.078	1,00	27.539,00	1,50	41.308,50	0,50	13.769,50
5	Mid-point-procurement / Čvrsta lačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	9.248	18.496	1,90	17.571,20	2,00	18.496,00	0,10	924,80
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.900	7.800	1,90	7.410,00	2,00	7.800,00	0,10	390,00
9	Automatic tensioning- procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	35.068	70.136	1,90	66.629,20	2,00	70.136,00	0,10	3.506,80

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinicna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
/ . Overhead contact system / Kontaktirajući sistem													
V	Electric traction fixed installations-OCS: Naumovicevo-- Subotica passenger / Stablina postrojenja električna vuče - KM: Naumovicevo - Subotica putnička												
V-2	Civil works / Građevinski radovi												
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	649.897	1.299.794	1,70	1.104.824,90	1,90	1.234.804,30	0,20	129.979,40		
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	443.112	886.224	1,20	531.734,40	1,40	620.356,80	0,20	88.622,40		
V-3	Electrical works / Elektro radovi												
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	159.046	318.092	1,90	302.187,40	2,00	318.092,00	0,10	15.904,60		
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	108.441	216.882	0,50	54.220,50	1,00	108.441,00	0,50	54.220,50		
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	67.050	134.100	1,90	127.395,00	2,00	134.100,00	0,10	6.705,00		
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	45.716	91.432	0,50	22.858,00	1,00	45.716,00	0,50	22.858,00		
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	30.830	61.660	1,90	58.577,00	2,00	61.660,00	0,10	3.083,00		
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	1.950	3.900	1,90	3.705,00	2,00	3.900,00	0,10	195,00		
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	1.329	2.658	0,30	398,70	0,50	664,50	0,20	265,80		
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	77.152	154.304	1,90	146.588,80	2,00	154.304,00	0,10	7.715,20		
19	Neutral Section-procurement / Neutralna sekcija - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	1.462	2.924	0,00	0,00	0,50	731,00	0,50	731,00		
21	Automatic neutral section passing device-procurement / Uređaj za automatsku kontrolu prelaska preko neutralne sekcije - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	6.416	12.832	0,00	0,00	0,50	3.208,00	0,50	3.208,00		

7. Overhead contact system / Kontaktna mreža

1. OVERHEAD CONTACT SYSTEM / NADVISNA MREŽA													
No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
W	Electric traction fixed installations-OCS: Subotica freight / Stabilna postrojenja električna vuče - KM: Subotica teretna												
W-2	Civil works / Građevinski radovi												
3	OCS poles and portals- procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	98.504	197.008	1.60	157.606,40	2.00	197.008,00	0.40	39.401,60		
4	OCS poles and portals- works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	67.162	134.324	0.40	26.864,80	0.90	60.445,80	0.50	33.581,00		
W-3	Electrical works / Elektro radovi												
1	Single cantilever- procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	22.134	44.268	1.90	42.054,60	2.00	44.268,00	0.10	2.213,40		
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	15.091	30.182	0.00	0.00	0.20	3.018,20	0.20	3.018,20		
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	9.486	18.972	1.90	18.023,40	2.00	18.972,00	0.10	948,60		
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	6.468	12.936	0.00	0.00	0.20	1.293,60	0.20	1.293,60		
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	12.628	25.256	1.90	23.993,20	2.00	25.256,00	0.10	1.262,80		
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.610	17.220	0.00	0.00	0.20	1.722,00	0.20	1.722,00		
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	2.661	5.322	1.90	5.055,90	2.00	5.322,00	0.10	266,10		

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinичna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	1.815	3.630	0,00	0,00	0,20	0,20	363,00	0,20	0,20	363,00	0,20
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	38.307	76.614	1,90	72.783,30	2,00	2,00	76.614,00	0,10	0,10	3.830,70	0,10
X	Electric traction fixed installations-OCS: Subotica passenger / Stabilna postrojenja električna vuče - KM: Subotica putnička													
X-2	Civil works / Građevinski radovi													
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	538.870	1.077.740	1,60	862.192,00	1,80	1,80	969.966,00	0,20	0,20	107.774,00	0,20
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	367.412	734.824	0,40	146.964,80	1,00	1,00	367.412,00	0,60	0,60	220.447,20	0,60
X-3	Electrical works / Elektro radovi													
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	59.689	119.378	1,90	113.409,10	2,00	2,00	119.378,00	0,10	0,10	5.968,90	0,10
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	40.697	81.394	0,00	0,00	0,20	0,20	8.139,40	0,20	0,20	8.139,40	0,20
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	96.939	193.878	1,90	184.184,10	2,00	2,00	193.878,00	0,10	0,10	9.693,90	0,10
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	66.095	132.190	0,00	0,00	0,20	0,20	13.219,00	0,20	0,20	13.219,00	0,20
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	18.498	36.996	1,90	35.146,20	2,00	2,00	36.996,00	0,10	0,10	1.849,80	0,10

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Prilaznoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	12.612	25.224	0.00	0.00	0.20	2.522.40	0.20	2.522.40		
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	6.337	12.674	1.90	12.040.30	2.00	12.674.00	0.10	633.70		
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	4.321	8.642	0.00	0.00	0.20	864.20	0.20	864.20		
9	Automatic tensioning- procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	43.837	87.674	1.90	83.290.30	2.00	87.674.00	0.10	4.383.70		
Y	Electric traction fixed installations-OCS: Subotica passenger - State border / Stabilna postrojenja električna vuče - OK Subotica putnička - Džavarna granica												
Y-2	Civil works / Gradjevinski radovi												
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	164.743	329.486	1.44	237.229.92	1.46	240.524.78	0.02	3.294.86		
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	28.116	56.232	1.44	40.487.04	1.46	41.049.36	0.02	562.32		
3	OCS poles and portals- procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	322.262	644.524	1.70	547.845.40	1.90	612.297.80	0.20	64.452.40		
4	OCS poles and portals- works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	219.724	439.448	1.20	263.668.80	1.80	395.503.20	0.60	131.834.40		
Y-3	Electrical works / Elektro radovi												
1	Single cantilever- procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	92.934	185.868	1.90	176.574.60	2.00	185.868.00	0.10	9.293.40		
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	63.364	126.728	1.00	63.364.00	1.20	76.036.80	0.20	12.672.80		
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.133	46.266	1.00	23.133.00	1.20	27.759.60	0.20	4.626.60		

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi		Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	11.561	23.122	0.50	5.780,50	0.70	8.092,70	0.20
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	664	1.328	0.50	332,00	0.70	464,80	0.20
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	26.302	52.604	0.50	13.151,00	0.60	15.781,20	0.10
Summary / Ukupno (USD)					80.679.702	47.686.737,40		50.991.498,56		3.304.761,16

Confirmed by Contractor /
Odgovorni Izvođač radova:

Approved By Supervisor/
Nadzorni Organ:

Date/Datum:

Date/Datum:



Krsta P. Karikuzih
Karikuzih m.k.
lišenje IKS broj 441M-539-21

P. Branić A. T. Karikuzih
mast. inž. građ.
br. licence: 441M40921



[Handwritten signature]



8. Electrical Traction Substation - EVP, PSN, PS / Stablna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
RECONSTRUCTION OF "Novi Sad" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Novi Sad" - ELEKTRO DEO													
DISMANTLING OF ELECTRICAL EQUIPMENT / DEMONTAŽA ELEKTRO OPREME													
A-1	Dismantling of 110/27.5kV equipment / Demontaža opreme 110/27.5 kV	set / kpl.	1	119.491	119.491	0.90	107.541.90	1.00	119.491.00	0.10	11.949.10		
1	Dismantling of AC&DC system / Demontaža "AC&DC" sistema	set / kpl.	1	7.506	7.506	0.90	6.755.40	1.00	7.506.00	0.10	750.60		
2	Dismantling of control protection panel / Demontaža upravljačkog panela	set / kpl.	1	1.996	1.996	0.90	1.796.40	1.00	1.996.00	0.10	199.60		
3	Dismantling of cables / Demontaža kablova	set / kpl.	1	110.838	110.838	0.90	99.754.20	1.00	110.838.00	0.10	11.083.80		
4	Dismantling of outdoor lighting / Demontaža spoljne rasvete	set / kpl.	1	1.895	1.895	0.90	1.705.50	1.00	1.895.00	0.10	189.50		
ELECTRICAL EQUIPMENT / ELEKTRO OPREMA													
A-3	Auxiliary transformer / Kućni transformator	pcs / kom.	1	26.806	26.806	0.75	20.104.50	0.80	21.444.80	0.05	1.340.30		
2	110kV disconnecter manual-operated / 110kV rastavljač na ručni pogon	pcs / kom.	5	11.704	58.520	3.50	40.964.00	4.00	46.816.00	0.50	5.852.00		
5	110kV Current transformer / 110kV strujni transformator	pcs / kom.	2	22.571	45.142	1.45	32.727.95	1.50	33.856.50	0.05	1.128.55		
6	110kV Voltage transformer / 110kV naponski transformator	pcs / kom.	2	20.899	41.798	1.40	29.258.60	1.50	31.348.50	0.10	2.089.90		
7	25kV Air Insulation Switchgears / 25kV vazduhom izolovono razvodno postrojenje	set / kpl.	1	524.345	524.345	0.70	367.041.50	0.80	419.476.00	0.10	52.434.50		
9	Concentrated earthing box / Šahit povratnog voda	set / kpl.	1	12.696	12.696	0.20	2.539.20	0.30	3.808.80	0.10	1.269.60		
10	AC & DC system 2x100Ah / "AC & DC" sistem 2x100Ah	set / kpl.	1	46.558	46.558	0.60	27.934.80	0.70	32.590.60	0.10	4.655.80		
11	Integrated automation system / Integrirani sistem automatskog upravljanja	set / kpl.	1	273.285	273.285	0.70	191.299.50	0.80	218.628.00	0.10	27.328.50		
12													
RECONSTRUCTION OF "Vrbas" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Vrbas" - ELEKTRO DEO													
DISMANTLING OF ELECTRICAL EQUIPMENT / DEMONTAŽA ELEKTRO OPREME													
B-1	Dismantling of 110/27.5kV equipment / Demontaža opreme 110/27.5 kV	set / kpl.	1	119.491	119.491	0.70	83.643.70	1.00	119.491.00	0.30	35.847.30		

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Prilaznoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B-3 ELECTRICAL EQUIPMENT / ELEKTRO OPREMA											
2	Auxiliary transformer / Kućni transformator	pcs / kom.	1	26.806	26.806	0,75	20.104,50	0,80	21.444,80	0,05	1.340,30
3	110kV circuit breaker / 110kV prekidač	pcs / kom.	2	83.599	167.198	1,50	125.398,50	1,70	142.118,30	0,20	16.719,80
5	110kV disconnecter manual-operated / 110kV rastavljač na ručni pogon	pcs / kom.	5	11.704	58.520	3,50	40.964,00	4,00	46.816,00	0,50	5.852,00
6	110kV Current transformer / 110kV strujni transformator	pcs / kom.	2	22.571	45.142	1,45	32.727,95	1,80	40.627,80	0,35	7.899,85
7	110kV Voltage transformer / 110kV naponski transformator	pcs / kom.	2	20.899	41.798	1,40	29.258,60	1,80	37.618,20	0,40	8.359,60
9	25kV Air Insulation Switchgears / 25kV vazduhom izolovono razvodno postrojenje	set / kpl.	1	448.149	448.149	0,70	313.704,30	0,80	358.519,20	0,10	44.814,90
10	Concentrated earthing box / Šaht povratnog voda	set / kpl.	1	12.696	12.696	0,20	2.539,20	0,40	5.078,40	0,20	2.539,20
11	AC & DC system 2×100Ah / "AC & DC" sistem 2×100Ah	set / kpl.	1	46.558	46.558	0,60	27.934,80	0,80	37.246,40	0,20	9.311,60
12	Integrated automation system / Integrirani sistem automatskog upravljanja	set / kpl.	1	273.285	273.285	0,70	191.299,50	0,80	218.628,00	0,10	27.328,50
C	RECONSTRUCTION OF "Subotica" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Subotica" - ELEKTRO DEO										
C-3 ELECTRICAL EQUIPMENT / ELEKTRO OPREMA											
2	Auxiliary transformer / Kućni transformator	pcs / kom.	1	26.806	26.806	0,88	23.589,28	1,00	26.806,00	0,12	3.216,72
3	110kV circuit breaker / 110kV prekidač	pcs / kom.	2	83.599	167.198	1,80	150.478,20	2,00	167.198,00	0,20	16.719,80
4	110kV disconnecter motor-operated / 110kV rastavljač na motorni pogon	pcs / kom.	1	24.243	24.243	0,90	21.818,70	1,00	24.243,00	0,10	2.424,30
5	110kV disconnecter manual-operated / 110kV rastavljač na ručni pogon	pcs / kom.	5	11.704	58.520	4,40	51.497,60	5,00	58.520,00	0,60	7.022,40
6	110kV Current transformer / 110kV strujni transformator	pcs / kom.	2	22.571	45.142	1,80	40.627,80	2,00	45.142,00	0,20	4.514,20
7	110kV Voltage transformer / 110kV naponski transformator	pcs / kom.	2	20.899	41.798	1,80	37.618,20	2,00	41.798,00	0,20	4.179,80
8	110kV Lightning Arrester / 110kV odvodnik prenapona	pcs / kom.	4	8.359	33.436	3,60	30.092,40	4,00	33.436,00	0,40	3.343,60
9	25kV Air Insulation Switchgears / 25kV vazduhom izolovono razvodno postrojenje	set / kpl.	1	524.345	524.345	0,88	461.423,60	1,00	524.345,00	0,12	62.921,40
10	Concentrated earthing box / Šaht povratnog voda	set / kpl.	1	12.696	12.696	0,80	10.156,80	1,00	12.696,00	0,20	2.539,20
11	AC & DC system 2×100Ah / "AC & DC" sistem 2×100Ah	set / kpl.	1	46.558	46.558	0,80	37.246,40	1,00	46.558,00	0,20	9.311,60
12	Integrated automation system / Integrirani sistem automatskog upravljanja	set / kpl.	1	273.285	273.285	0,88	240.490,80	1,00	273.285,00	0,12	32.794,20

8. Electrical Traction Substation - EVP, PSN, PS / Stablina postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	TSPn " Zmajevu" - ELECTRICAL PART / PSN "Zmajevu" - ELEKTRO DEO										
D-1	DISMANTLING OF ELECTRICAL EQUIPMENT / DEMONTAŽA ELEKTRO OPREME										
1	Dismantling of 27.5kV equipment / Demontaža opreme 27.5kV	set / kpl.	1	35.982	35.982	0.70	25.187.40	1.00	35.982.00	0.30	10.794.60
2	Dismantling of grounding system / Demontaža sistema uzemljenja	set / kpl.	1	12.857	12.857	0.70	8.999.90	1.00	12.857.00	0.30	3.857.10
3	Dismantling of AC&DC system / Demontaža "AC&DC" sistema	set / kpl.	1	7.918	7.918	0.70	5.542.60	1.00	7.918.00	0.30	2.375.40
4	Dismantling of control protection cabinet / Demontaža ormara upravljanja i zaštite	set / kpl.	1	1.757	1.757	0.70	1.229.90	1.00	1.757.00	0.30	527.10
5	Dismantling of cables (electrical and control) / Demontaža kablova (strujnih i upravljačkih)	set / kpl.	1	21.590	21.590	0.70	15.113.00	1.00	21.590.00	0.30	6.477.00
F	TSPn " Border (Granica) " - ELECTRICAL PART / PSN "Granica" - ELEKTRO DEO										
F-3	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA										
3	AC & DC system 2x75Ah / "AC & DC" sistem 2x75Ah	set / kpl.	1	31.038	31.038	0.80	24.830.40	1.00	31.038.00	0.20	6.207.60
4	Integrated automation system / Integrirani sistem automatskog upravljanja	set / kpl.	1	234.078	234.078	0.80	187.262.40	1.00	234.078.00	0.20	46.815.60
G	TSP "Novi Sad" - ELECTRICAL PART / PS "Novi Sad" - ELEKTRO DEO										
G-1	DISMANTLING OF ELECTRICAL EQUIPMENT / DEMONTAŽA ELEKTRO OPREME										
1	Dismantling of 27.5kV equipment / Demontaža opreme 27.5kV	set / kpl.	1	16.207	16.207	0.70	11.344.90	1.00	16.207.00	0.30	4.862.10
2	Dismantling of grounding system / Demontaža sistema uzemljenja	set / kpl.	1	12.857	12.857	0.70	8.999.90	1.00	12.857.00	0.30	3.857.10
3	Dismantling of AC&DC system / Demontaža "AC&DC" sistema	set / kpl.	1	7.918	7.918	0.70	5.542.60	1.00	7.918.00	0.30	2.375.40
4	Dismantling of control protection cabinet / Demontaža ormara upravljanja i zaštite	set / kpl.	1	1.757	1.757	0.70	1.229.90	1.00	1.757.00	0.30	527.10
5	Dismantling of cables (electrical and control) / Demontaža kablova (strujnih i upravljačkih)	set / kpl.	1	21.590	21.590	0.70	15.113.00	1.00	21.590.00	0.30	6.477.00
H	TSP "Kisač" - ELECTRICAL PART / PS "Kisač" - ELEKTRO DEO										
H-1	DISMANTLING OF ELECTRICAL EQUIPMENT / DEMONTAŽA ELEKTRO OPREME										
1	Dismantling of 27.5kV equipment / Demontaža opreme 27.5kV	set / kpl.	1	16.207	16.207	0.90	14.586.30	1.00	16.207.00	0.10	1.620.70

8. Electrical Traction Substation - EVP, PSN, PS / Stabina postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Prilaznoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
2	Dismantling of grounding system / Demontaža sistema uzemljenja	set / kpl.	1	12.857	12.857	0.90	11.571,30	1,00	12.857,00	0.10	1.285,70	
5	Dismantling of cables (electrical and control) / Demontaža kablova (strujnih i upravljačkih)	set / kpl.	1	21.590	21.590	0.90	19.431,00	1,00	21.590,00	0.10	2.159,00	
I	TSP "Lovćenac" - ELECTRICAL PART / PS "Lovćenac" - ELEKTRO DEO											
I-1	DISMANTLING OF ELECTRICAL EQUIPMENT / DEMONTAŽA ELEKTRO OPREME											
1	Dismantling of 27.5kV equipment / Demontaža opreme 27.5kV	set / kpl.	1	16.207	16.207	0.70	11.344,90	1,00	16.207,00	0.30	4.862,10	
2	Dismantling of grounding system / Demontaža sistema uzemljenja	set / kpl.	1	12.857	12.857	0.70	8.999,90	1,00	12.857,00	0.30	3.857,10	
3	Dismantling of AC&DC system / Demontaža "AC&DC" sistema	set / kpl.	1	7.918	7.918	0.70	5.542,60	1,00	7.918,00	0.30	2.375,40	
4	Dismantling of control protection cabinet / Demontaža ormara upravljanja i zaštite	set / kpl.	1	1.757	1.757	0.70	1.229,90	1,00	1.757,00	0.30	527,10	
5	Dismantling of cables (electrical and control) / Demontaža kablova (strujnih i upravljačkih)	set / kpl.	1	21.590	21.590	0.70	15.113,00	1,00	21.590,00	0.30	6.477,00	
I-3	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA											
4	Integrated automation system / Integrirani sistem automatskog upravljanja	set / kpl.	1	234.078	234.078	0.70	163.854,60	0.80	187.262,40	0.10	23.407,80	
J	TSP "Žednik" - ELECTRICAL PART / PS "Žednik" - ELEKTRO DEO											
J-1	DISMANTLING OF ELECTRICAL EQUIPMENT / DEMONTAŽA ELEKTRO OPREME											
5	Dismantling of cables (electrical and control) / Demontaža kablova (strujnih i upravljačkih)	set / kpl.	1	21.590	21.590	0.90	19.431,00	1,00	21.590,00	0.10	2.159,00	
J-3	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA											
2	25kV Air Insulation Switchgears / 25kV vazduhom izolovano razvodno postrojenje	set / kpl.	1	288.688	288.688	0.70	202.081,60	0.80	230.950,40	0.10	28.868,80	
4	Integrated automation system / Integrirani sistem automatskog upravljanja	set / kpl.	1	234.078	234.078	0.70	163.854,60	0.80	187.262,40	0.10	23.407,80	
K	TSP "Subotica" - ELECTRICAL PART / PS "Subotica" - ELEKTRO DEO											
K-3	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA											
1	Auxiliary transformer / Kućni transformator	pcs / kom.	1	24.121	24.121	0.80	19.296,80	1,00	24.121,00	0.20	4.824,20	
2	25kV Air Insulation Switchgears / 25kV vazduhom izolovano razvodno postrojenje	set / kpl.	1	392.526	392.526	0.80	314.020,80	1,00	392.526,00	0.20	78.505,20	

8. Electrical Traction Substation - EVP, PSN, PS / Stabljena postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama				Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			
3	AC & DC system 2x75Ah / "AC & DC" sistem 2x75Ah	set / kpl.	1	31.038	31.038	0,80	24.830,40	1,00	31.038,00	0,20	6.207,60			
4	Integrated automation system / Integrirani sistem automatskog upravljanja	set / kpl.	1	234.078	234.078	0,80	187.262,40	1,00	234.078,00	0,20	46.815,60			
L	Operation control center / Operativni kontrolni centar													
L-2	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA													
1	Historical data server / Server arhivskih podataka	pcs / kom.	2	64.900	129.800	1,00	64.900,00	1,20	77.880,00	0,20	12.980,00			
2	Configure server / Konfiguracioni server	pcs / kom.	1	59.820	59.820	0,50	29.910,00	0,80	47.856,00	0,30	17.946,00			
3	Storage device / Memorijski uređaj	pcs / kom.	1	135.443	135.443	0,50	67.721,50	0,80	108.354,40	0,30	40.632,90			
4	Application and communication server / Aplikativni i komunikacioni server	pcs / kom.	2	56.434	112.868	0,90	50.790,60	1,00	56.434,00	0,10	5.643,40			
5	Maintenance work station / Radna stanica održavanja	pcs / kom.	1	10.587	10.587	0,60	6.352,20	0,80	8.469,60	0,20	2.117,40			
6	Core switch / Kor svič	pcs / kom.	4	118.511	474.044	1,70	201.468,70	2,00	237.022,00	0,30	35.553,30			
7	Firewall & IPS intrusion detection adaptive security device / Adaptibilni sigurnosni uređaj za detekciju upada u ڤڤewann & MNC	pcs / kom.	1	73.870	73.870	0,60	44.322,00	0,80	59.096,00	0,20	14.774,00			
8	Cables and accessories / Kablovi i kablovski pribor	pcs / kom.	1	2.257	2.257	0,80	1.805,60	0,90	2.031,30	0,10	225,70			
9	Access layer switch / Svič pristupnog sloja	pcs / kom.	2	18.341	36.682	1,20	22.009,20	1,50	27.511,50	0,30	5.502,30			
10	Dispatching staff station / Radna stanica dispečerskog osoblja	pcs / kom.	1	11.653	11.653	0,50	5.826,50	0,80	9.322,40	0,30	3.495,90			
11	Cabinets and kits / Ormani i kpl.i pribora	pcs / kom.	3	6.799	20.397	1,80	12.238,20	2,00	13.598,00	0,20	1.359,80			
12	Column head cabinet / Stojeći orman	pcs / kom.	2	50.159	100.318	1,10	55.174,90	1,30	65.206,70	0,20	10.031,80			
13	Software cost / Troškovi softvera	pcs / kom.	1	564.342	564.342	0,30	169.302,60	0,60	338.605,20	0,30	169.302,60			
14	LCD display and its control device (55inch, 3*4=12 unit) / ПЛД displej sa kontrolnim uređajem (55 inča, 3h4 = 12 komada)	pcs / kom.	1	259.596	259.596	0,50	129.798,00	0,80	207.676,80	0,30	77.878,80			
N	Remote control unit - Sajlovo / JEDINICA DALJINSKOG UPRAVLJANJA (RTU) - Sajlovo													
N-2	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA													
1	OCS disconnecter control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	1	42.327	42.327	0,60	25.396,20	0,80	33.861,60	0,20	8.465,40			
Q	Remote control unit - Štepanovićevo / JEDINICA DALJINSKOG UPRAVLJANJA (RTU) - Štepanovićevo													
Q-2	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA													
1	OCS disconnecter control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	1	42.327	42.327	0,50	21.163,50	0,80	33.861,60	0,30	12.698,10			

8. Electrical Traction Substation - EVP, PSN, PS / Stabljena postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama				Total Completed Works / Ukupno izvedeni radovi				Work Completed in Current IPC / izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)					
R	Remote control unit - Zmajevo / JEDINICA DALJINSKOG UPRAVLJANJA (RTU) - Zmajevo															
R-2	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA															
1	OCS disconnect control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	2	42.327	84.654	0.50	21.163.50	0.80	33.861.60	0.30	12.698.10					
T	Remote control unit - Vrbas (existing) / JEDINICA DALJINSKOG UPRAVLJANJA (RTU) - Vrbas (postojeća)															
T-2	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA															
1	OCS disconnect control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	1	42.327	42.327	0.50	21.163.50	0.80	33.861.60	0.30	12.698.10					
U	Remote control unit - Vrbas ETS / JEDINICA DALJINSKOG UPRAVLJANJA (RTU) - EVP Vrbas															
U-2	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA															
1	OCS disconnect control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	1	42.327	42.327	0.50	21.163.50	0.80	33.861.60	0.30	12.698.10					
V	Remote control unit - Lovćenac-Mali Idoš / JEDINICA DALJINSKOG UPRAVLJANJA (RTU) - Lovćenac - Mali Idoš															
V-2	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA															
1	OCS disconnect control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	2	42.327	84.654	0.80	33.861.60	1.20	50.792.40	0.40	16.930.80					
W	Remote control unit - Bačka Topola / JEDINICA DALJINSKOG UPRAVLJANJA (RTU) - Bačka Topola															
W-2	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA															
1	OCS disconnect control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	2	42.327	84.654	0.80	33.861.60	1.20	50.792.40	0.40	16.930.80					
X	Remote control unit - Žednik / JEDINICA DALJINSKOG UPRAVLJANJA (RTU) - Žednik															
X-2	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA															
1	OCS disconnect control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	2	42.327	84.654	0.80	33.861.60	1.20	50.792.40	0.40	16.930.80					
Y	Remote control unit - Naumovićevo / JEDINICA DALJINSKOG UPRAVLJANJA (RTU) - Naumovićevo															
Y-1	INSTALLATION WORKS / INSTALATERSKI RADOVI															
4	Cable laying / Polaganje kablova	set / kpl.	1	118.792	118.792	0.00	0.00	0.10	11.879.20	0.10	11.879.20					
Y-2	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA															
1	OCS disconnect control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	2	42.327	84.654	1.60	67.723.20	2.00	84.654.00	0.40	16.930.80					
Z	Remote control unit - Stanica Subotica / JEDINICA DALJINSKOG UPRAVLJANJA (RTU) - Stanica Subotica															
Z-1	INSTALLATION WORKS / INSTALATERSKI RADOVI															
4	Cable laying / Polaganje kablova	set / kpl.	1	93.901	93.901	0.00	0.00	0.10	9.390.10	0.10	9.390.10					
Z-2	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA															
1	OCS disconnect control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	1	42.327	42.327	0.80	33.861.60	1.00	42.327.00	0.20	8.465.40					

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AA	Remote control unit -Subotica / JEDINICA DALJINSKOG UPRAVLJANJA (RTU) - Subotica										
AA-1	INSTALLATION WORKS / INSTALATERSKI RADOVI										
4	Cable laying / Polaganje kablova	set / kpl.	1	118.792	118.792	0.00	0.00	0.10	11.879,20	0.10	11.879,20
AB	Connection of ETS "VRBAS" to overhead contact system / PRIKLJUČENJE EVP "VRBAS" NA KONKATAKTNU MREŽU										
AB-2	WORKS FOR DISMANTLING OF EXISTING LONG DISTANCE POWER TRANSMISSION LINE / RADOVI NA DEMONTAŽI POSTOĆEG DALEKOVODA										
1	Dismantling of existing power transmission line / DEMONTAŽA POSTOJEC	set / kpl.	1	37.120	37.120	0.00	0.00	0.90	33.408,00	0.90	33.408,00
AB-3	DALEKOVODA										
Electrical INSTALLATION WORKS / ELEKTRO INSTALACIONI RADOVI											
1	Equipment and materials / Oprema i materijal	set / kpl.	1	174.652	174.652	0.00	0.00	0.60	104.791,20	0.60	104.791,20
2	Works / Radovi	set / kpl.	1	48.072	48.072	0.00	0.00	0.40	19.228,80	0.40	19.228,80
Summary / Ukupno (USD):				22.273.130		11.650.565,08		13.135.817,10		1.485.252,02	

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum :

[Signature]
25.12.2023

Approved By Supervisor/
Nadzorni Organ:

Date/Datum :

[Signature]
25.12.2023

[Signature]
25.12.2023

Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebia)
Modernizacija i rekonstrukcija mađarsko-srpske željezničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebia)

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama				Total Completed Works / Ukupno izvedeni radovi				Work Completed in Current (PC) / Izvedeni radovi po ovoj Privremenoj situaciji			
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
C Electric power installations / Elektroenergetske instalacije																		
1	Electrical installations for facilities in Novi Sad / Elektroenergetske instalacije za postrojenja u Novom Sadu																	
1-2	equipment cost / Troškovi opreme	place / mesto	1	3.556.490	3.556.490		0,60	2.133.894,00		0,70	2.489.543,00			0,10	355.649,00			
3	Electrical installations for facilities in Rumenska / Elektroenergetske instalacije za postrojenja u Rumenci																	
3-2	equipment cost / Troškovi opreme	place / mesto	1	219.145	219.145		0,50	109.572,50		0,60	131.487,00			0,10	21.914,50			
4	Electrical installations for facilities in Kisač / Elektroenergetske instalacije za postrojenja u Kisaču																	
4-2	equipment cost / Troškovi opreme	place / mesto	1	438.292	438.292		0,50	219.146,00		0,60	262.975,20			0,10	43.829,20			
5	Electrical installations for facilities in Stepanovcicevo / Elektroenergetske instalacije za postrojenja u Stepanovcicevu																	
5-2	equipment cost / Troškovi opreme	place / mesto	1	221.968	221.968		0,50	110.984,00		0,60	133.180,80			0,10	22.196,80			
10	Electrical installations for facilities in Žednik / Elektroenergetske instalacije za postrojenja u Žedniku																	
10-1	installation cost / Troškovi instalacije	place / mesto	1	229.203	229.203		0,00	0,00		0,20	45.840,60			0,20	45.840,60			
12	Electrical installations for facilities in Subotica / Elektroenergetske instalacije za postrojenja u Subotici																	
12-2	equipment cost / Troškovi opreme	place / mesto	1	2.463.916	2.463.916		0,90	2.217.524,40		1,00	2.463.916,00			0,10	246.391,60			
D	Lighting installation in station / Instalacije stanične rasvete																	
11	Lighting installation in Lovcenac / Instalacije rasvete u Lovcencu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	41.581	41.581		0,50	20.790,50		0,60	24.948,60			0,10	4.158,10			
20	Supply of materials and equipment for Naumovcicevo / Ispornika materijala i opreme za Suboticu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	374.776	374.776		0,50	187.388,00		0,70	262.343,20			0,20	74.955,20			
E	Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštaljima i pristupnim putevima																	
7	Km113+328 / Km 113+328	Completion of the works / Završetak radova	1	47.722	47.722		0,00	0,00		0,60	28.633,20			0,60	28.633,20			
18	Km170+534 / Km 170+534	Completion of the works / Završetak radova	1	190.892	190.892		0,26	49.631,92		1,00	190.892,00			0,74	141.260,08			
27	Km184+258 / Km 184+258	Completion of the works / Završetak radova	1	143.169	143.169		0,45	64.426,05		1,00	143.169,00			0,55	78.742,95			

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji			
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
F	Relocation and protection of electrical installations design for protection and relocation of the existing technical and utility infrastructure / Izmeštanje i zaštita elektro instalacija, projekat zaštite i izmeštanja postojeće tehničke i komunalne infrastrukture														
I	Relocation and protection of power installations-35kv / Izmeštanje i zaštita 35kv														
1	km79+800 / km 79+800	Completion of the works / Završetak radova	1	12.824	12.824	0.80	10.259,20	0.90	11.541,60	0.10	1.282,40				
2	km82+750 / km 82+750	Completion of the works / Završetak radova	1	30.644	30.644	0.00	0.00	0.80	24.515,20	0.80	24.515,20				
3	km82+800 / km 82+800	Completion of the works / Završetak radova	1	26.591	26.591	0.00	0.00	0.70	18.613,70	0.70	18.613,70				
II	Relocation and protection of power installations-20kv(10kv) / Izmeštanje i zaštita 20kv (10kv)														
2	km76+900 / km 76+900	Completion of the works / Završetak radova	1	16.790	16.790	0.80	13.432,00	0.90	15.111,00	0.10	1.679,00				
4	km79+900 / km 79+900	Completion of the works / Završetak radova	1	23.679	23.679	0.80	18.943,20	0.90	21.311,10	0.10	2.367,90				
6	km81+800 / km 81+800	Completion of the works / Završetak radova	1	15.322	15.322	0.00	0.00	0.70	10.725,40	0.70	10.725,40				
8	km83+420 / km 83+420	Completion of the works / Završetak radova	1	20.703	20.703	0.00	0.00	0.70	14.492,10	0.70	14.492,10				
10	km98+168 / km 98+168	Completion of the works / Završetak radova	1	15.461	15.461	0.00	0.00	0.70	10.822,70	0.70	10.822,70				
11	km102+771 / km 102+771	Completion of the works / Završetak radova	1	24.211	24.211	0.00	0.00	0.70	16.947,70	0.70	16.947,70				
12	km103+049 / km 103+049	Completion of the works / Završetak radova	1	23.844	23.844	0.00	0.00	0.60	14.306,40	0.60	14.306,40				
13	km116+386 / km 116+386	Completion of the works / Završetak radova	1	14.119	14.119	0.30	4.235,70	0.60	8.471,40	0.30	4.235,70				
14	km118+527-km118+574 / km 118+527-km 118+574	Completion of the works / Završetak radova	1	28.364	28.364	0.00	0.00	0.60	17.018,40	0.60	17.018,40				
19	km138+800 / km 138+800	Completion of the works / Završetak radova	1	21.096	21.096	0.20	4.219,20	0.70	14.767,20	0.50	10.548,00				
35	km174+850-km174+930 / km 174+850-km 174+930	Completion of the works / Završetak radova	1	22.096	22.096	0.74	16.351,04	0.90	19.886,40	0.16	3.535,36				
41	km76+635 / km 76+635	Completion of the works / Završetak radova	1	13.587	13.587	0.00	0.00	0.70	9.510,90	0.70	9.510,90				
42	km77+700 / km 77+700	Completion of the works / Završetak radova	1	14.283	14.283	0.00	0.00	0.80	11.426,40	0.80	11.426,40				
III	Relocation and protection of power installations-1kv / Izmeštanje i zaštita 1kv														
3	km80+025 / km 80+025	Completion of the works / Završetak radova	1	10.953	10.953	0.00	0.00	0.70	7.667,10	0.70	7.667,10				
4	km89+975 / km 89+975	Completion of the works / Završetak radova	1	8.306	8.306	0.00	0.00	0.70	5.814,20	0.70	5.814,20				

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama				Total Completed Works / Ukupno izvedeni radovi				Work Completed in Current JPC / Izvedeni radovi po ovoj Privremenoj situaciji			
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
5	km90+600 / km 90+600	Completion of the works / Završetak radova	1	12.574	12.574		0.00	0.00			0.80	10.059,20			0.80	10.059,20		
6	km96+363 / km 96+363	Completion of the works / Završetak radova	1	6.647	6.647		0.00	0.00			0.80	5.317,60			0.80	5.317,60		
7	km97+050 / km 97+050	Completion of the works / Završetak radova	1	9.357	9.357		0.00	0.00			0.80	7.485,60			0.80	7.485,60		
9	km117+400-km117+850 / km 117+400-km 117+850	Completion of the works / Završetak radova	1	14.081	14.081		0.00	0.00			0.80	11.264,80			0.80	11.264,80		
Summary / Ukupno (USD):					26.601.912		12.838.286,76				14.121.493,75				1.283.206,99			

Confirmed by Contractor /
Odgovorni Izvođač radova:  N.

Date/Datum : 25.12.2023.



Approved By Supervisor/
Nadzorni Organ:  N.

Date/Datum : 25.12.2023.



10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A Interlocking of the Novi Sad Passenger station and interstation distance belong to the Novi Sad / Signalno-sigurnosni uređaji u stanici Novi Sad putnička i međustanično rastojanje koje pripada Novom Sadu											
A-2	Outdoor equipment in stations / Spoljna oprema u stanici										
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	6.275	6.275	0,00	0,00	0,90	5.647,50	0,90	5.647,50
A-3	cables, cable assecories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici										
2	cable accessres / Kablovski pribor	station / Stanica	1	77.406	77.406	0,00	0,00	0,80	61.924,80	0,80	61.924,80
3	Concrete foundation / Betonski temelj	station / Stanica	1	20.337	20.337	0,00	0,00	0,90	18.303,30	0,90	18.303,30
A-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	477.269	477.269	0,00	0,00	0,80	381.815,20	0,80	381.815,20
A-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	236.801	473.602	0,00	0,00	0,80	189.440,80	0,80	189.440,80
A-6	Installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	169.300	338.600	0,00	0,00	1,20	203.160,00	1,20	203.160,00
A-7	Dismantling of the existing devices and installing temporary interlocking in the course of works in the stations / Demontaža postojećih uređaja i instalacija privremenih signalno-sigurnosnih uređaja tokom izvođenja radova u stanici										
3	Dismantling of temporary interlocking / Demontaža privremenog osiguranja	station / Stanica	1	48.912	48.912	0,00	0,00	0,60	29.347,20	0,60	29.347,20
A-8	Indoor equipment in stations constituting the automatic block on the open line / Unutrašnja oprema u stanici koja pripada APB-u na otvorenoj pruzi	station / Stanica	1	43.580	43.580	0,00	0,00	0,80	34.864,00	0,80	34.864,00
A-9	Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi										
1	Signal / Signali	openline / Otvorena pruga	1	313.050	313.050	0,00	0,00	0,90	281.745,00	0,90	281.745,00
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	334	334	0,00	0,00	0,90	300,60	0,90	300,60
A-10	cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi										
2	cable accessres / Kablovski pribor	openline / Otvorena pruga	1	7.837	7.837	0,00	0,00	0,80	6.269,60	0,80	6.269,60

10. Signalling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
B-2 Outdoor equipment in stations / Spoljna oprema u stanicama													
1	Signal / Signali	station / Stanica	1	550.807	550.807	0.00	0.00	0.90	495.726.30	0.90	495.726.30		
5	Concrete foundation for distribution cabinet in charge of points heating / Betonski temelji za razvodni orman za sistem za grijanje skretnica.	station / Stanica	1	2.613	2.613	0.00	0.00	0.90	2.351.70	0.90	2.351.70		
B-3 cables, cable accessories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanicama													
	cable accessories / Kablovski pribor	station / Stanica	1	32.252	32.252	0.00	0.00	0.80	25.801.60	0.80	25.801.60		
2	Concrete foundation / Betonski temelji	station / Stanica	1	8.473	8.473	0.00	0.00	0.90	7.625.70	0.90	7.625.70		
B-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanicama	station / Stanica	1	198.861	198.861	0.00	0.00	0.80	159.088.80	0.80	159.088.80		
B-9 Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi													
1	Signal / Signali	openline / Otvorena pruga	1	130.437	130.437	0.00	0.00	0.90	117.393.30	0.90	117.393.30		
2	Concrete foundation / Betonski temelji	openline / Otvorena pruga	1	139	139	0.00	0.00	0.90	125.10	0.90	125.10		
B-10 cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi													
2	cable accessories / Kablovski pribor	openline / Otvorena pruga	1	3.264	3.264	0.00	0.00	0.80	2.611.20	0.80	2.611.20		
C Interlocking of the Rumenka station and interstation distance belong to the Rumenka / Signalno-sigurnosni uređaji u stanicama Rumenka i međustanično rastojanje koje pripada Rumenci													
C-2 Outdoor equipment in stations / Spoljna oprema u stanicama													
1	Signal / Signali	station / Stanica	1	403.925	403.925	0.00	0.00	0.90	363.532.50	0.90	363.532.50		
5	Concrete foundation for distribution cabinet in charge of points heating / Betonski temelji za razvodni orman za sistem za grijanje skretnica.	station / Stanica	1	1.917	1.917	0.00	0.00	0.90	1.725.30	0.90	1.725.30		
C-3 cables, cable accessories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanicama													
	cable accessories / Kablovski pribor	station / Stanica	1	23.652	23.652	0.00	0.00	0.80	18.921.60	0.80	18.921.60		
2	Concrete foundation / Betonski temelji	station / Stanica	1	6.214	6.214	0.00	0.00	0.90	5.592.60	0.90	5.592.60		
C-8 Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi													
1	Signal / Signali	openline / Otvorena pruga	1	95.654	95.654	0.00	0.00	0.90	86.088.60	0.90	86.088.60		
2	Concrete foundation / Betonski temelji	openline / Otvorena pruga	1	101	101	0.00	0.00	0.90	90.90	0.90	90.90		
C-9 cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi													
2	cable accessories / Kablovski pribor	openline / Otvorena pruga	1	2.394	2.394	0.00	0.00	0.80	1.915.20	0.80	1.915.20		
D Interlocking of the Kisač station and interstation distance belong to the Kisač / Signalno-sigurnosni uređaji u stanicama Kisač i međustanično rastojanje koje pripada Kisaču													
D-2 Outdoor equipment in stations / Spoljna oprema u stanicama													
1	Signal / Signali	station / Stanica	1	330.484	330.484	0.00	0.00	0.90	297.435.60	0.90	297.435.60		
5	Concrete foundation for distribution cabinet in charge of points heating / Betonski temelji za razvodni orman za sistem za grijanje skretnica.	station / Stanica	1	1.568	1.568	0.00	0.00	0.90	1.411.20	0.90	1.411.20		

10. Signalling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D-3	cables, cable accessories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici										
2	cable accessories / Kablovski pribor	station / Stanica	1	19.351	19.351	0.00	0.00	0.80	15.480.80	0.80	15.480.80
3	Concrete foundation / Betonski temelj	station / Stanica	1	5.084	5.084	0.00	0.00	0.90	4.575.60	0.90	4.575.60
D-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	119.317	119.317	0.00	0.00	0.80	95.453.60	0.80	95.453.60
D-9	Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi										
1	Signal / Signal	openline / Otvorena pruga	1	78.262	78.262	0.00	0.00	0.90	70.435.80	0.90	70.435.80
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	83	83	0.00	0.00	0.90	74.70	0.90	74.70
D-10	cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi										
2	cable accessories / Kablovski pribor	openline / Otvorena pruga	1	1.958	1.958	0.00	0.00	0.80	1.566.40	0.80	1.566.40
E	Interlocking of the Stepanovićevo station and interstation distance belong to the Stepanovićevo / Signalno-sigurnosni uređaji u stanici Stepanovićevo i međustanično rastojanje koje pripada Stepanovićevo										
E-2	Outdoor equipment in stations / Spoljna oprema u stanici										
1	Signal / Signal	station / Stanica	1	403.925	403.925	0.00	0.00	0.90	363.532.50	0.90	363.532.50
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grijanje skretnica.	station / Stanica	1	1.917	1.917	0.00	0.00	0.90	1.725.30	0.90	1.725.30
E-3	cables, cable accessories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici										
2	cable accessories / Kablovski pribor	station / Stanica	1	23.652	23.652	0.00	0.00	0.80	18.921.60	0.80	18.921.60
3	Concrete foundation / Betonski temelj	station / Stanica	1	6.214	6.214	0.00	0.00	0.90	5.592.60	0.90	5.592.60
E-9	Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi										
1	Signal / Signal	openline / Otvorena pruga	1	95.654	95.654	0.00	0.00	0.90	86.088.60	0.90	86.088.60
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	101	101	0.00	0.00	0.90	90.90	0.90	90.90
E-10	cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi										
2	cable accessories / Kablovski pribor	openline / Otvorena pruga	1	2.394	2.394	0.00	0.00	0.80	1.915.20	0.80	1.915.20
F	Interlocking of the Zmajev station and interstation distance belong to the Zmajev / Signalno-sigurnosni uređaji u stanici Zmajev i međustanično rastojanje koje pripada Zmajevu										
F-2	Outdoor equipment in stations / Spoljna oprema u stanici										
1	Signal / Signal	station / Stanica	1	367.205	367.205	0.00	0.00	0.90	330.484.50	0.90	330.484.50
5	Concrete foundation for distribution cabinet in charge of points heating. / Betonski temelj za razvodni orman za sistem za grijanje skretnica.	station / Stanica	1	1.742	1.742	0.00	0.00	0.90	1.567.80	0.90	1.567.80
F-3	cables, cable accessories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici										
2	cable accessories / Kablovski pribor	station / Stanica	1	21.501	21.501	0.00	0.00	0.80	17.200.80	0.80	17.200.80
3	Concrete foundation / Betonski temelj	station / Stanica	1	5.649	5.649	0.00	0.00	0.90	5.084.10	0.90	5.084.10
F-9	Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi										
1	Signal / Signal	openline / Otvorena pruga	1	86.957	86.957	0.00	0.00	0.90	78.261.30	0.90	78.261.30
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	92	92	0.00	0.00	0.90	82.80	0.90	82.80

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinicna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
F-10	cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi												
2	cable accessories / Kablovski pribor	openline / Otvorena pruga	1	2.176	2.176	0,00	0,00	0,80	1.740,80	0,80	1.740,80		
G	Interlocking of the New Vrbas station and interstation distance belong to the New Vrbas / Signalno-sigurnosni uredaji u stanici Vrbas nova i medustanicko rastojanje koje pripada Vrbas novoj												
G-2	Outdoor equipment in stations / Spoljna oprema u stanici												
5	Concrete foundation for distribution cabinet in charge of points heating / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	2.788	2.788	0,00	0,00	0,90	2.509,20	0,90	2.509,20		
G-3	cables, cable accessories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici												
2	cable accessories / Kablovski pribor	station / Stanica	1	34.402	34.402	0,00	0,00	0,80	27.521,60	0,80	27.521,60		
3	Concrete foundation / Betonski temelj	station / Stanica	1	9.038	9.038	0,00	0,00	0,90	8.134,20	0,90	8.134,20		
G-8	Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi												
2	Concrete foundation / Betonski temelj	openline / Otvorena pruga	1	147	147	0,00	0,00	0,90	132,30	0,90	132,30		
G-9	cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi												
2	cable accessories / Kablovski pribor	openline / Otvorena pruga	1	3.482	3.482	0,00	0,00	0,80	2.785,60	0,80	2.785,60		
H	Interlocking of the Lovcenac station and interstation distance belong to the Lovcenac / Signalno-sigurnosni uredaji u stanici Lovcenac i medustanicko rastojanje koje pripada Lovcencu												
H-1	Indoor equipment in stations / Unutrašnja oprema u stanicama												
10	Safety microprocessor evaluator / Sigurnosni mikroprocorsorski evaluator	station / Stanica	1	168.513	168.513	0,00	0,00	0,90	151.661,70	0,90	151.661,70		
H-2	Outdoor equipment in stations / Spoljna oprema u stanici												
5	Concrete foundation for distribution cabinet in charge of points heating / Betonski temelj za razvodni orman za sistem za grejanje skretnica.	station / Stanica	1	2.091	2.091	0,00	0,00	0,90	1.881,90	0,90	1.881,90		
6	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovin (detektora točka) sa pričvršnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	211.610	211.610	0,00	0,00	0,90	190.449,00	0,90	190.449,00		
H-3	cables, cable accessories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici												
2	cable accessories / Kablovski pribor	station / Stanica	1	25.801	25.801	0,00	0,00	0,80	20.640,80	0,80	20.640,80		
3	Concrete foundation / Betonski temelj	station / Stanica	1	6.778	6.778	0,00	0,00	0,90	6.100,20	0,90	6.100,20		

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
H-9	Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi													
	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spojne komponente brojača osovin (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	8.909	8.909		0.00	0.00		0.90	8.018,10		0.90	8.018,10
H-10	cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi													
2	cable accessories / Kablovski pribor	openline / Otvorena pruga	1	2.611	2.611		0.00	0.00		0.80	2.088,80		0.80	2.088,80
I	Interlocking of the Bačka Topola station and interstation distance belong to the Bačka Topola / Signalno-sigurnosni uređaji u stanici Bačka Topola i međustanično rastojanje koje pripada Bačkoj Topoli													
I-1	Indoor equipment in stations / Unutrašnja oprema u stanicama													
10	Safety microprocessor evaluator / Sigurnosni mikroprocesorski evaluator	station / Stanica	1	337.027	337.027		0.00	0.00		0.90	303.324,30		0.90	303.324,30
I-2	Outdoor equipment in stations / Spoljna oprema u stanic													
	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spojne komponente brojača osovin (detektora točka) sa pričvršnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	423.221	423.221		0.00	0.00		0.90	380.898,90		0.90	380.898,90
I-3	cables, cable accessories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici													
2	cable accessories / Kablovski pribor	station / Stanica	1	51.604	51.604		0.00	0.00		0.80	41.283,20		0.80	41.283,20
I-9	Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi													
	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spojne komponente brojača osovin (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	17.819	17.819		0.00	0.00		0.90	16.037,10		0.90	16.037,10
J	Interlocking of the Žednik station and interstation distance belong to the Žednik / Signalno-sigurnosni uređaji u stanici Žednik i međustanično rastojanje koje pripada Žedniku													
J-1	Indoor equipment in stations / Unutrašnja oprema u stanicama													
10	Safety microprocessor evaluator / Sigurnosni mikroprocesorski evaluator	station / Stanica	1	182.554	182.554		0.00	0.00		0.90	164.298,60		0.90	164.298,60

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
J-2	Outdoor equipment in stations / Spoljna oprema u stanicama											
6	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovine (detektora točka) sa pričvrstnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	229 244	229 244		0.00	0.00	0.90	206 319,60	0.90	206 319,60
J-3	cables, cable accessories and grounding system in station / Kablovi, kablovski pribor i sistem uzemljenja u stanici											
	cable accessories / Kablovski pribor	station / Stanica	1	27 951	27 951		0.00	0.00	0.80	22 360,80	0.80	22 360,80
J-9	Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi											
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovine (detektora točka) sa elementima za pričvršćivanje za šine i štitnicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	9 651	9 651		0.00	0.00	0.90	8 685,90	0.90	8 685,90
K	Interlocking of the Naumovljevo station and interstation distance belong to the Naumovljevo / Signalno-sigurnosni uređaji u stanici Naumovljevo i međustanično rastojanje koje pripada Naumovljevu											
K-1	Indoor equipment in stations / Unutrašnja oprema u stanicama											
10	Safety microprocessor evaluator / Sigurnosni mikroprocorski evaluator	station / Stanica	1	196 598	196 598		0.00	0.00	0.90	176 938,20	0.90	176 938,20
K-2	Outdoor equipment in stations / Spoljna oprema u stanicama											
6	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovine (detektora točka) sa pričvrstnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	246 879	246 879		0.00	0.00	0.90	222 191,10	0.90	222 191,10

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinicna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
K-9	Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi										
3	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spojine komponente brojača osovine (detektora točka) sa elementima za pričvršćivanje za šine i stanicima, priključnim kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	openline / Otvorena pruga	1	10.394	10.394	0.00	0.00	0.90	9.354,60	0.90	9.354,60
K-10	cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi										
2	cable accessories / Kablovski pribor	openline / Otvorena pruga	1	3.047	3.047	0.10	304,70	0.80	2.437,60	0.70	2.132,90
L-10	Interlocking of the Subotica station and interstation distance belong to the Subotica / Signalno-sigurnosni uređaji u stanici Subotica i međustanično rastojanje koje pripada Subotici										
2	cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi	openline / Otvorena pruga	1	17.634	17.634	0.10	1.763,40	0.80	14.107,20	0.70	12.343,80
Summary / Ukupno (USD):					116.510.191		72.918.193,00		78.806.416,30		5.868.223,30

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum: 25.12.2023.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum: 25.12.2023.



Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Keleblja)

Modernizacija i rekonstrukcija mađarsko-srpske železničke voze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Keleblja)

11. Telecommunication System / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	Draft line side copper cables / PREDLOŽENI PRUŽNI BAKARNI KABL										
1	New line side cable STA-PV-Material / NOV PRUŽNI KABL STA-PV - Materijal	Completion of the procurement / Završetak nabavke	1	5.704.858	5.704.858	0.10	570.485,80	0.30	1.711.457,40	0.20	1.140.971.60
3	Total Relocation of existing line side cable Naumovicevo - Subotica - Material / Totalno izmeštanje postojećeg pružnog kabla Naumovicevo - Subotica - Materijal	Completion of the procurement / Završetak nabavke	1	205.326	205.326	0.00	0.00	0.20	41.065,20	0.20	41.065,20
4	Total Relocation of existing line side cable Naumovicevo - Subotica - Works / Totalno izmeštanje postojećeg pružnog kabla Naumovicevo - Subotica - Radovi	Completion of the works / Završetak radova	1	22.329	22.329	0.00	0.00	0.20	4.465,80	0.20	4.465,80
C	Optical cables and transition system of noncritical systems / OPTIČKI KABLOVI I PRENOSNI SISTEM NEKRITIČNIH SISTEMA										
12	Entire section / CELA SEKCIJA	set / komplet	1	460.728	460.728	0.00	0.00	0.20	92.145,60	0.20	92.145,60
D	Design of telecommunication System in stations and stopping places / PROJEKAT TELEKOMUNIKACIONIH SISTEMA U STANICAMA I STAJALIŠTIMA										
D-1	Index volume / OPŠTA SVESKA										
13	Information display system-Material / SISTEM INFORMACIONIH TABLI-Materijal	set / komplet	1	50.945	50.945	0.00	0.00	0.85	43.303,25	0,85	43.303,25
15	Software package avis-Material / SOFTVERSKI PAKET AVIS-Materijal	set / komplet	1	50.945	50.945	0.00	0.00	0.85	43.303,25	0,85	43.303,25

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica
D-2	Location NOVI SAD / LOKACIJA NOVI SAD									
29	Audio-visual-information software (AVIS)-Material / AUDIO-VIZUELNI INFORMACIONI SOFTVER (AVIS)- Materijal	set / komplet	1	14.858	14.858	0,00	0,00	1,00	14.858,00	1,00
F	Relocation and protection of telecommunications network / IZMEŠTANJE I ZAŠTITA TELEKOMUNIKACIONE MREŽE	set / komplet	29	37.944	1.100.376	16,00	607.104,00	21,00	796.824,00	5,00
Summary / Ukupno (USD):					71.650.868		31.839.509,60		33.409.342,30	
									1.569.832,70	

Confirmed by Contractor /
Odgovorni Izvođač radova:

[Signature]

Date/Datum :

25.12.2023

Approved By Supervisor/
Nadzorni Organ:

[Signature]

Date/Datum :

25.12.2023



Modernizacija i rekonstrukcija mađarsko-srpske željezničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebia)

14. Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	Road traffic signalization and equipment from Bačka Topola to the State border (Kelebia) / Putna saobraćajna signalizacija i oprema od Bačke Topole do Državne granice (Kelebia)	Completion of installation of each road traffic signalization and equipment / Završetak ugradnje svake od saobraćajne signalizacije i opreme	20	21.427	428.540	0,70	14.998,90	1,50	32.140,50	0,80	17.141,60
Summary / Ukupno (USD)					1.371.233	38.301,70		55.443,30		17.141,60	

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum :

Approved By Supervisor/
Nadzorni Organ:

Date/Datum :



Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebia)

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebia)

15. Landscaping, planning of platform and environment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E	landscaping of platforms and platform canopies in Kisač railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Kisač										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	111.824	223.648	0.90	100.641.60	1.00	111.824.00	0.10	11.182.40
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	122.019	244.038	1.20	146.422.80	1.45	176.927.55	0.25	30.504.75
F	landscaping of platforms and platform canopies in Stepanovićevo stopping place / Pejzažno uređenje perona i Peronske nadstrešnice u stajalištu Stepanovićevo										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	123.706	247.412	1.00	123.706.00	1.05	129.891.30	0.05	6.185.30
H	landscaping of platforms in Vrbas railway station / Pejzažno uređenje perona u stanici Vrbas										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	3	258.645	775.935	1.40	362.103.00	2.50	646.612.50	1.10	284.509.50
K	landscaping of platforms and platform canopies in Bačka Topola railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Bačka Topola										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	195.611	391.222	1.65	322.758.15	1.83	357.968.13	0.18	35.209.98
P	Environmental protection measures prevent noise and noise barriers / Mere zaštite životne sredine prevencije buke i barijere protiv buke										
	Environmental protection measures prevent noise and noise barriers / Mere zaštite životne sredine prevencije buke i barijere protiv buke	Completion of works / Završetak radova	1	22.080.000	22.080.000	0.46	10.156.800.00	0.70	15.456.000.00	0.24	5.299.200.00
Summary / Ukupno (USD)					34.360.084		17.063.989.03		22.730.780.96		5.666.791.93

Confirmed by Contractor /
Odgovorni Izvođač radova: **411M0004120**

Date/Datum: **25.12.2023**

Approved By Supervisor /
Nadzorni Organ:

Date/Datum: **25.12.2023**



Коста Р. Караџић
Директор ЕКС Беој 411М-539-21



Branimir A. Furajlić inž. grad.
mast. inž. grad.
441M40921

Коста Р. Караџић
Директор ЕКС Беој 411М-539-21

